

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
BUREAU OF LAND MANAGEMENT

Submit in triplicate  
(Other instructions on re-  
verse side)

Expires August 31, 1985

5. LEASE DESIGNATION AND SERIAL NO.

LC-068712

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME  
H & K Federal

9. WELL NO.  
2

10. FIELD AND POOL, OR WILDCAT  
Redlake Queen

11. SEC., T., R., M., OR BLK. AND  
SURVEY OR AREA

Sec. 11, T. 17S, R. 28E

12. COUNTY OR PARISH  
Eddy

13. STATE  
New Mexico

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.  
Use "APPLICATION FOR PERMIT—" for such proposals.)

OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR

Hanson Operating Company, Inc.

3. ADDRESS OF OPERATOR

P. O. Box 1515, Roswell, New Mexico 88202-1515

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.\*  
See also space 17 below.)  
At surface

990' FSL & 990' FWL

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3647' GR

ARTESIAL OFFICE

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐

PULL OR ALTER CASING ☐

FRACTURE TREAT ☐

MULTIPLE COMPLETE ☐

SHOOT OR ACIDIZE ☐

ABANDON\* ☐

REPAIR WELL ☐

CHANGE PLANS ☐

(Other) ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐

REPAIRING WELL ☐

FRACTURE TREATMENT ☐

ALTERING CASING ☐

SHOOTING OR ACIDIZING ☐

ABANDONMENT\* ☐

(Other) Spud & set surface casing ☒

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

Spudded @ 10:00 a.m., 05/21/90.

Ran casing & cemented as follows:

Ran 12 jts 8-5/8" casing (524'); set @ 566'.

Cemented w/350 sx Halliburton Premium Plus & 2% CaCl.

Circulated 100 sx to pit.

Plugged down @ 10:28 a.m., 05/22/90.

WOC 18 hrs.

PSI test casing to 500 psi prior to drill out.

RECEIVED  
MAY 30 11 05 AM '90  
OIL & GAS  
ARTESIAL OFFICE

ACCEPTED FOR RECORD

AcE

11-1-90

RECEIVED - NEW MEXICO

18. I hereby certify that the foregoing is true and correct

SIGNED

Burda R. Lindsey

TITLE

Production Analyst

DATE

05/29/90

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

\*See Instructions on Reverse Side