

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

SUBMIT IN TRIPLICATE
(Other instructions
reverse side)

Form approved
Budget Bureau No. 100-101
Expires August 31, 1988

dsf

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT" for such proposals.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	5. LEASE DESIGNATION AND SERIAL NO. M-05855
2. NAME OF OPERATOR Beach Exploration, Inc.	6. IF INDIAN, ALLOTTEE OR TRIBE NAME
3. ADDRESS OF OPERATOR 800 N. Marienfeld Ste. 200, Midland, Texas 79701	7. UNIT AGREEMENT NAME
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below) At surface 730' FSL & 990' FEL, Sec. 25, T16S, R28E SE/4 SE/4, Unit P	8. FARM OR LEASE NAME Red Lake Unit
14. PERMIT NO. 30-015-29772	9. WELL NO. 29
15. ELEVATIONS (Show whether DF, RT, GR, etc.) 3715' GL	10. FIELD AND POOL, OR WILDCAT Red Lake, (Queen Grayburg) East
	11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA 26, T16S, R28E
	12. COUNTY OR PARISH Eddy
	13. STATE NM

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

PULL OR ALTER CASING

FRACTURE TREAT

MULTIPLE COMPLETE

SHOOT OR ACIDIZE

ABANDON*

REPAIR WELL

CHANGE PLANS

(Other)

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

REPAIRING WELL

FRACTURE TREATMENT

ALTERING CASING

SHOOTING OR ACIDIZING


ABANDONMENT*

(Other)

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

8-18-97 United Drlg. Rig #4 spudded 12 1/4" hole, drilled to 291', cemented with 245 Sxs. 50/50 Poz, plug down @2:15AM, cement did not circulate. Ran 1". tagged cement @30', circulated to surface.



RECEIVED
1991 AUG 27 P 10:27
BUREAU OF LAND MGMT.
ROSWELL OFFICE

18. I hereby certify that the foregoing is true and correct

SIGNED

Aracana Chetron

TITLE

Production

DATE

8-21-97

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side