

05/27/99: Frac 1452-2122' w/8000 gals 25# crosslink gel followed by 30,000 gals 10# Viking gel carrying 59,000# 20/40 mesh brady sand & 7,000 gals 10# Viking gel carrying 21,000# 20/40 resin coated sand. Flush w/1450 gals 10# Viking gel.

05/28/99: RIs RBP. Clean out to CIBP @ 3675'.

06/02/99: Ran pmp & rods. 2-7/8" tbg set @ 2402'. Return well to production. TA'd Yeso reservoir with CIBP.