

Submit 3 Copies

to Appropriate

District Office

District I

P. O. Box 1980, Hobbs, NM 88240

District II

811 South First St., Artesia, NM 88210

District III

1000 Rio Brazos Rd., Aztec, NM 87410

State of New Mexico
Energy, Minerals and Natural Resources Department


Form C-103

Revised 1-1-89

OIL CONSERVATION DIVISION

2040 Pacifico St.

Santa Fe, NM 87505



WELL API NO.

30-015-30388

Indicate Type of Lease

STATE ☒

FEE ☐

State Oil & Gas Lease No.

Lease Name or Unit Agreement Name

CANNON BALL "9" STATE COM.

Well No.

#1

Pool name or Wildcat

WC CROW FLAT; MORROW SE GAS 96840

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

Type of Well:

OIL

GAS

WELL ☐

WELL ☒

OTHER

Name of Operator

CHI OPERATING, INC.

Address of Operator

P.O. BOX 1799 MIDLAND, TEXAS 79702

Well Location

Unit Letter K

1980

Feet From The SOUTH

Line and

1980 Feet From The WEST

Line

Section 9

Township 17S

Range 28E

NMPM

EDDY

County

Elevation (Show whether DF, RKB, RT, GR, etc.)

3561'

Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK ☐

PLUG AND ABANDON ☐

REMEDIAL WORK ☐

ALTERING CASING ☐

TEMPORARILY ABANDON ☐

CHANGE OF PLANS ☐

COMMENCE DRILLING OPNS. ☐

PLUG AND ABANDONMENT ☐

PULL OR ALTER CASING ☐

CASING TEST AND CEMENT JOB ☒

OTHER ☐

OTHER ☐

Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded well on 2/15/99. Drilled 17.5" hole. Set 13 3/8", 48# @ 435'. Cmt'd w/ 300 sks "C", 4%gel, 2% Cacl2, .25 pps CF. 150 sks "C", 2% Cacl2, .25 CF. Circ 100 sks. Cut csg off. Welded on csg head. WOC 18 hrs. Drilled out w/ 11" bit to 2052'. Logged CNDL, GR, DDL to 435'. Pulled GR to surface. Set 8 5/8" @ 2052'. Cemented with 400 sks BJ Lite+10% salt+2pps Gilsonite, 250 sks C+1% Cacl2. Circ. 137 sks. Cut off csg & welled on csg head. WOC 18 hrs. NU BOP & tested to 5000#. Drilled out w/ 7 7/8" bit to 10,150. Logged & evaluated. Ran 5 1/2-17# w/ F.Equip. & set @10,150' Cemented with 675 sack Super C Mod. + Additives Calculated TOC 6800'. Released rig 3/12/99. Will start completion ASAP.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE

TITLE ENGINEER

DATE

3/12/99

TYPE OR PRINT NAME

TELEPHONE NO.

(This space for State Use)

APPROVED BY

TITLE

DATE

3-16-99

CONDITIONS OF APPROVAL, IF ANY: