

Submit 3 copies
to Appropriate
District Office

State of New Mexico
Energy, Minerals and Natural Resources Department

Form C-103
Revised 1-1-89

C/SF
BP

DISTRICT I
P.O. Box 1980, Hobbs, NM 88240
DISTRICT II
P.O. Drawer DD, Artesia, NM 88210
DISTRICT III
1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION
P.O. Box 2088
Santa Fe, New Mexico 87504 -2088

WELL API NO. 30-015-30561
5. Indicate Type of Lease STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/>
6. State Oil & Gas Lease No. B-8617
7. Lease Name or Unit Agreement Name Spurck 16 State Com
8. Well No. 1
9. Pool name or Wildcat Empire Penn


SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT"
(FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well: OIL Well <input type="checkbox"/> GAS Well <input checked="" type="checkbox"/> OTHER	2. Name of Operator Yates Drilling Company
3. Address of Operator 105 S. 4th St., Artesia, NM 88210	4. Well Location Unit Letter J : 1344 Feet From The South Line and 1650 Feet From The East Line Section 16 Township 17S Range 28E NMPM Eddy County

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data	
NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>
OTHER: <input type="checkbox"/>	OTHER: <input type="checkbox"/>

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.
Spudded a 20" hole with rat hole machine at 11:15 am, 5-5-99. Set 40' of 16" conductor pipe.
Note: Notified Mike Stubblefield with NMOC, Artesia of spud. Began drilling a 14 3/4" hole with rotary tools at 10:30 am, 5-15-99.
TD 400' at 7:15 pm, 5-15-99. Ran 9 jts. of 11 3/4", 42#, H-40 casing set at 400'. 1 Texas Pattern Notched guide shoe, set at 400'. Insert float set at 355.34'. Cemented with 300 sxs Class "C" with 2% CACL2 (yield 1.34, weight 14.8). Plugged down at 10:45 pm, 5-15-99. Bumped plug to 500 psi, okay. Circulated 58 sxs. WOC. Reduced hole to 11" and drilled out at 4:45 pm, 5-16-99.



I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Karen J. Leishman TITLE Engineering Technician DATE 5-17-99
TYPE OR PRINT NAME Karen J. Leishman TELEPHONE NO. 505-748-4500

(This space for State Use)

APPROVED BY Jim W. Gurne TITLE District Supervisor DATE 6-2-99
CONDITIONS OF APPROVAL, IF ANY: