

30-015-30865

Operator <u>Marble Energy Corp</u>		Lease <u>Maneater 30 Fee Com</u>		Well # <u>1</u>	
Location of Well	Unit <u>G</u>	Section <u>30</u>	Township <u>17</u>	Range <u>25</u>	County <u>Eddy</u>
Drilling Contractor <u>L & M</u>		Type of Equipment <u>Rotary</u>			

Expend 10/4/00

APPROVED CASING PROGRAM

* Witness 8 5/8 Min. WOC Time 8 Hours

Size of Hole	Size of Casing	Weight Per Foot	New or Used	Depth	Sacks Cement
<u>17 1/2</u>	<u>13 3/8</u>	<u>40# H40</u>		<u>250</u>	<u>275 Surf</u>
<u>12 1/4</u>	* <u>8 5/8</u>	<u>24# J55</u>		<u>1100</u>	<u>700 Surf</u>
<u>7 7/8</u>	<u>4 1/2</u>	<u>11.6# N80</u>		<u>8500</u>	<u>400 tie in</u>

Casing Data:

Surface _____ joints of _____ inch _____ # Grade _____
(Approved) (Rejected) _____

Inspected by _____ date _____

Cementing Program

Size of hole 12 1/4 Size of Casing 8 5/8 Sacks cement required 700

Type of Shoe used Tex Float collar used STD Btm 3 jts welded No

TD of hole 1050 Set 1042 Feet of 8 5/8 Inch 24 # Grade _____

New-used csg. @ 1042 with 100 sacks neat cement around shoe
+ 200 sack PREMIUM PLUS additives 5# SALT 5# GILSONITE 1/4# FLOCELE

Plug down @ 12:30 (AM) (PM) Date 1-3-2000

Cement circulated None No. of Sacks _____

Cemented by HALLIBURTON Witnessed by Benny Bury

Temp. Survey ran @ 8:30 (AM) (PM) Date 1-3-00 top cement @ 690'

Casing test @ _____ (AM) (PM) Date _____

Method Used _____ Witnessed by _____

Checked for shut off @ _____ (AM) (PM) Date _____

Method used _____ Witnessed by _____

Remarks: _____