

DAILY DRILLING AND COMPLETION REPORT

Well: GERONIMO "33" STATE COM. #1						Date:	5/16/00	Days:	3	
Depth: 1680'		Prog: 880'		OPR: DRILLING		Formation: ANHY, SALT, DOLO, SAND				
DMC:\$ 330		TMC:\$ 1612		TDC: \$		\$ 30,264	CWC:\$	\$	74,108	
Contractor: Patterson Rig 75				Mud Co: NOVA		TANGIBLE		INTANGIBLE		
MW:	10	Liner:	8"	Bit #:	2	Conductor:		Dirt Work:	13111	
VIS:	28	Stroke:	9.25	S/N:	144622	Surf. Csg:		Rig Move:		
YP/PV:		SPM:	120	Size:	12-1/4"	Int. Csg:		Day Work:	6300	
Gel:		Press:	1850	MFG:	VAREL	Prod Csg:		Survey:	600	
ph:	9	GPM	403	Type:	ETD 537	Float Equip:		Damages:	2000	
WL:	N/C	NV:	470	Jets:	11/11/11	Well Head:		Reserve:	4498	
Cake:		AV:	80/115	In:	545'	TBG/Rods:		Fasline:	2200	
Sand:		Dev:		Out:		Packers:		Water:	600	
Solids:		1/2 @ 964'		FTG:	1135'	Tanks:		Rental Tools:	150	
Chis:	182000	1/4 @ 1456'		Hrs:	32-1/2	Separator:		BHA:		
Oil:				FPH:	34.9	Hoater:		Consultant:	475	
P/Mt:	.05/.27			T/B/G:		Pumping L/T:		Drilling Mud:	330	
Hard:	3000			WOB:	50	Prime Mover:		Misc. / Labor:		
Time Break Down:				RPM:	90	Misc:		Cag Crew:		
START	END	TIME		BHA:	60	Daily Total:		\$ -	Daily Total:	\$ 30,264
6:00	7:30	1:30	DRILL FROM 800' - 874'						Cum. Wtr:	2200
7:30	7:45	0:15	SERVICE RIG.						Cum. Fuel	
7:45	12:00	4:15	DRILL FROM 874' - 1092'						Cum. Bts:	4400
12:00	12:15	0:15	WIRELINE DEVIATION SURVEY @ 964'						Rot. Hrs:	42-1/4
12:45	23:30	10:15	DRILL FROM 1092' - 1501'							
23:30	0:00	0:30	WIRELINE DEVIATION SURVEY @ 1456'						<i>- DISCHG MODULES #2</i>	
0:00	6:00	6:00	DRILL FROM 1501' - 1680'						<i>- AIR LEAK #1</i>	
								P/U WT=	135K	
								S/O WT=	125K	
BHA: BIT, SHOCK SUB, 1 - 8" DC, RMR, 14 - 8" DC, XO, 6 - 6" DC = 668.23'								ROT WT=	130K	
CMIC: J.W. BLACKWOOD 5/16/00										