

LOUIS DREYFUS NATURAL GAS CORP

DAILY DRILLING AND COMPLETION REPORT

Well: GERONIMO "33" STATE COM #1				Date: 5/20/00		Days: 7	
Depth: 2840'		Prog: 137		OPR: DRILLING		Formation: DOLOMITE	
DMC:\$ 710		TMC:\$ 3411		TDC:\$ 16,759		CWC:\$ 157,925	
Contractor: Patterson Rig 76		Mud Co: NOVA		TANGIBLE		INTANGIBLE	
MW: 8.4	Liner: 6"	Bit #: 4		Conductor:	Dirt Work:		
YS: 25	Stroke: 9.75	SN: 126793		Surf Cn:	Rin Mann:		
YPMV:	RPM: 121	Size: 10.5"		Int Csg:	Day Wirt: (KWH)		
Gel:	Press: 2000	MFG: VAREL		Prod Csg:	Runway:		
ph: 7.5	GPM: 403	Type: 627C		Float Equip:	Drig.Bit: 3000		
WL: N/C	NV:	Jets: 13/13/13		Well Head: 4474	Fuel:		
Cake:	AV: 175/243	In: 2703'		TBG/Rods:	Fastline:		
Sand:	Dev:	Out:		Packers:	Water:		
Solids:		FTG: 137'		Tanks:	Rental Tools: 150		
Chls: 2500		Hrs:		Separator:	SHA: 1000		
OH:		FPH: 32.2		Heater:	Consultant: 475		
PWT: 21/44		T/B/G:		Pumping L/T:	Drilling Mud: 710		
Hard: 560		WOB: 50		Prime Mover:	Misc. / Labor: 650		
Time Break Down:		RPM: 60		Misc:	Ceg Crew:		
START	END	TIME	BHA: 65	Daily Total: \$ 4,474	Daily Total: \$ 12,285		
6:00	12:00	6:00	NIPPLE UP "B" SECTION AND BOPs		Cum. Wtr: 3400		
12:00	16:00	4:00	TEST BOPs & MANIFOLD @ 5000#, ANNULAR @ 2500#		Cum. Fuel: 826		
16:00	18:30	2:30	PICK UP 6" DC, TRIP IN HOLE, TAG CEMENT @ 2640'		Cum. Bits: 7400		
18:30	20:30	2:00	DRILL CEMENT, FLOAT COLLAR, TEST CASING @ 1550#		ROT WTR:		
			FINISH DRILLING CEMENT AND SHOE.				
20:30	22:00	1:30	DRILL FROM 2703' - 2710', TEST FORMATION TO 10.5% EMW.				
22:00	2:15	4:15	PULL OUT OF HOLE, INSPECT 6 - 6" DC, PICK UP TRI COLLAR, TRIP IN HOLE.				
2:15	3:15	1:00	REAM TO BOTTOM				
3:15	6:00	2:34	DRILL FROM 2710' - 2840'				
				P/U WT=		135K	
				6" DC WT=		125K	
BHA BIT, TRI COLLAR, 28.5" DC @ 2710'				ROT WTR		130K	
LW BLACKWOOD				LDNC GERONIMO 33, DAY 7, 5-20-00			