

DAILY DRILLING AND COMPLETION REPORT

Well: GERONIMO "33" STATE COM. #1				Date: 6/15/00		Days: 33	
Depth: 10600'		Prog: 0		OPR: RIG DOWN		Formation:	
DMC:\$ 0		TMC:\$ 29022		TDC: \$ 51,983		CWC:\$ 576,813	
Contractor: Patterson Rig 75		Mud Co: NOVA		TANGIBLE		INTANGIBLE	
MW:	Liner: 6"	Bit #:		Conductor:	Corrosion:		
VIS:	Stroke: 9.25	S/N:		Surf. Csg:	CEMENT: 45058		
YP/PV:	SPM:	Size:		Int. Csg:	Day Work: 5300		
Gel:	Press:	MFG:		Prod Csg:	"E" Log:		
ph:	GPM	Type:		Float Equip:	Drig.Bit:		
WL:	NV:	Jets:		Well Head:	Fuel:		
Cake:	AV:	In:		TSG/Rods:	Fastline: 0		
Sand:	Dev:	Out:		Packers:	Water: 0		
Solids:		FTG:		Tanks:	Rental Tools: 150		
Chls:		Hrs:		Separator:	BHA:		
Oil:		FPH:		Heater:	Consultant: 475		
Pt/MF:		T/BG:		Pumping L/T:	Drilling Mud: 0		
Calcium:		WOB:		Prime Mover:	Misc. / Labor:		
Time Break Down:		RPM:		Misc:	Csg Crew:		
START	END	TIME	BHA:	Daily Total:	\$ -	Daily Total:	\$ 51,983
6:00	7:30	1:30	CEMENT 1st. STAGE WITH HALLIBURTON.	Cum. Wtr:	4150		
7:30	13:30	6:00	DROP BOMP OPEN DV TOOL, CIRCULATE WITH RIG PUMP.	Cum. Fuel	3813		
13:30	14:30	1:00	CEMENT 2nd STAGE WITH HALLIBURTON.	Cum. Bits:	26048		
14:30	20:30	6:00	JET PITS, NIPPLE UP TUBING HEAD.	Rot. Hrs:	509-		
			***** RIG RELEASED @ 20:30 hrs CDT 6-14-00 *****				
			***** THANKS FOR THE WORK *****				
P/U WT= S/O WT= BHA: ROT WT=							
CMIC: J.W. BLACKWOOD							
LDNG GERONIMO 33 DAY 32.06.14.00							