

LOUIS DREYFUS NATURAL GAS CORPORATION

Daily completion report:

Well:	WI:	NRI:	Spud date:	Days:
Geronimo 33 State Com #1			05/13/00	40
Legal Description:	County:	State:	Property No.:	
1700' FNL & 2020' FWL, Sec.33-T17S-R28R	Eddy	NM	5258.001	
T.D.:	P.B.T.D.:	Operations:	Contractor:	
10,600	10,514	Set tanks		
AFE No.:	AFE CWC \$:	TDC \$:	CWC \$:	
3159	\$751,550	15,941	619,216	

Gr. Elev.: Formation(s) & Perforation(s):

3665

Csg. size:	Tbg. size:	Pkr. depth:	Misc:
5 1/2" 17# P-110 & N-80			
BOPD:	MCFD:	BWPD:	Misc:

TANGIBLE COSTS:

INTANGIBLE COSTS

Wellhead: \$	Tanks: \$15,660	Rig cost: \$	Trucking: \$
Tbg. : \$	Separator: \$	Dirt work: \$	Stimulation: \$
Pkrs. / Tacs: \$	Heater: \$	Cementing: \$	Logging: \$
Pumping unit: \$	BHP: \$	Fuel / Water: \$	Perforating: \$
Prime mover: \$	Misc.: \$	Pump truck: \$	Misc. / labor: \$281
DE-HI: \$	Prod. unit: \$	Rental: \$	

Daily tangible costs: \$ 15,660 Daily intangible costs: \$ 281

Comments: Set 2- 210 steel tanks, 1- 210 fiberglass water tank. Tanks came from Turkey Track. Welding hold downs from flowline & dump lines.

CMIC: Gene Simer

c:\windows\email\comprpt.wk4