

LOUIS DREYFUS NATURAL GAS CORPORATION

Daily completion report:

Date: 06 / 23 / 00

Well:	WI:	NR:	Spud date:	Days:
Geronimo 33 State Com #1			05/13/00	41
Legal Description:	County:	State:	Property No.:	
1700' FNL & 2020' FWL, Sec.33-T175-R28R	Eddy	NM	5258.001	
T.D.:	P.B.T.D.	Operations:	Contractor:	
10,600	10,514	Installing surface equipment	Superior Welding	
AFE No.:	AFE CWC \$:	TDC \$:	CWC \$:	
3169	\$751,550	824	621,590	

Gr. Elev.: 3665 Formation(s) & Perforation(s):

Csg. size:

5 1/2" 17# P-110 & N-80

Tbg. size:

Pkr. depth:

Misc:

BOPD:

MCFD:

BWPD:

Misc:

TANGIBLE COSTS:

INTANGIBLE COSTS

Wellhead: \$	Tanks: \$	Rig cost: \$	Trucking: \$
Tbg. \$	Separator: \$	Dirt work: \$	Stimulation: \$
Pkrs. / Tacs: \$	Heater: \$	Cementing: \$	Logging: \$
Pumping unit: \$	BHP: \$	Fuel / Water: \$	Perforating: \$
Prime mover: \$	Misc.: \$	Pump truck: \$	Misc. / labor: \$824
DE-HI: \$	Prod. unit: \$	Rental: \$	

Daily tangible costs: \$ 0 Daily intangible costs: \$ 824

Comments: Dressed out tanks, installed vent line, equalizer line, oil & water lines, roll line.

CMIC: Gene Simer

c:\windows\email\comp\prpt.wk4