

LOUIS DREYFUS NATURAL GAS CORPORATION

Daily completion report:

Date: 8/28/2000

Well:		WI:	NRI:	Spud date:	Days:
GERONIMO 33 STATE COM # 1					46
Legal Description:		County:	State:	Property No.:	
SEC 33, TWP 17S, RGE 28E		Eddy	NM	5258-001	
T.D.:	P.B.T.D.:	Operations:			Contractor:
10,599	10510	PU DCs AND 2-3/8 TBG 11H DRILL OUT DV TOOL			POOL WELL SERVICE
AFE No.:		AFE CWC \$:		TDC \$:	CWC \$:
3159 (NEW AFE)		5,222		5,222	637,033
Gr. Elev.:		Formation(s) & Perforation(s):			
3665					
Csg. size:		Tbg. size:	Pkr. depth:	Misc:	
5.5" 17LB N-80/P-110		2.375 4.7# P-110			
BOPD:		MCFD:	BWPD:	Misc:	
TANGIBLE COSTS:			INTANGIBLE COSTS		
Wellhead:	0	Tanks:	Pulling unit:	1690	Trucking:
Tbg/Rods	0.00	Separator:	Kill Truck	0	Stimulation:
Pkrs. / Tacs:	0	Heater:	Methanol		Pkr/redress/2
Pumping unit:		BHP:	KCL Water	126	Perforating:
Prime mover:		Misc.:ANC	P/T & Acid	0	Misc./Labor
DE-HI:		Prod. unit:	Rental:	100	SUPV:
			PKR	1986	\$

Daily tangible costs: \$ 0.00

Daily intangible costs: \$ 5,222

COMMENTS: ND TREE NU BOP WAIT ON TBG, TBG ON LOC 12:00 TX. TIME UNLOAD AND STRAP TBG (342 JTS. TBG= 10,629.83') FINISH TIH AND TAG DV TOOL AT 4500' BEGIN DRILLING AT 15:55 THRU AT 18:00 TEST CSG AND DV TOOL TO 2000 PSI OK PU TBG UNTIL 19:30 SDFD

CMIC: KEITH JACKSON MOBILE # 915-001-3235