

LOUIS DREYFUS NATURAL GAS CORPORATION

Daily completion report:

Date: 07 / 25 / 00

Well:		WI:	NRI:	Spud date:	Days:
Geronimo 33 State Com #1				05/13/00	73
Legal Description:		County:	State:	Property No.:	
1700' FNL & 2020' FWL, Sec. 33-T17S-R28R		Eddy	NM	5258.001	
T.D.:	P.B.T.D.	Operations:		Contractor:	
10,600	10,514	Well on line			
AFE No.:		AFE CWC \$:		TDC \$:	CWC \$:
3159		\$751,550		0	683,806
Gr. Elev.:		Formation(s) & Perforation(s):			
3665'		Lower Morrow 10,287' - 10,295'			
Csg. size:		Tbg. size:	Pkr. depth:	Misc:	
5 1/2" 17# P-110 & N-80		2 3/8" p-110	10,148'		
BOPD:		MCFD:	BWPD:	Misc:	
0		127	0		
TANGIBLE COSTS:			INTANGIBLE COSTS		
Wellhead: \$	Tanks: \$	Rig cost: \$	Trucking: \$		
Tbg.: \$	Separator: \$	Dirt work: \$	Stimulation: \$		
Pkrs. / Tacs: \$	Heater: \$	Cementing: \$	Logging: \$		
Pumping unit: \$	BHP: \$	Fuel / Water: \$	Perforating: \$		
Prime mover: \$	Misc.: \$	Pump truck: \$	Misc. / labor: \$		
DE-HI: \$	Prod. unit: \$	Rental: \$			
\$	\$	\$	\$		
Daily tangible costs: \$			Daily intangible costs: \$		
0			0		
Comments: Well on line 24 hrs. on a 1/2" FTP-125, LP-18.					

Will Run a Slick Line flowing Pressure gradient,
 to determine if any Liquid is accumulating in the
 wellbore. Will go to within 200' of CN-off tool
 @ 10,148'.