

LOUIS DREYFUS NATURAL GAS CORPORATION

Daily completion report:

Date: 07 / 27 / 00

Well:		WI:	NRI:	Spud date:	Days:
Goronimo 33 State Com #1				05/13/00	75
Legal Description:		County:	State:	Property No.:	
1700' FNL & 2020' FWL, Sec.33-T17S-R28R		Eddy	NM	5258.001	
T.D.:	P.B.T.D.	Operations:			Contractor:
10,600	10,514	Well on line			
AFE No.:		AFE CWC \$:		TDC \$:	CWC \$:
3159		\$751,550		560	684,366
Gr. Elev.:		Formation(s) & Perforation(s):			
3665'		Lower Morrow 10,287' - 10,295'			
Csg. size:		Tbg. size:	Pkr. depth:	Misc:	
5 1/2" 17# P-110 & N-80		2 3/8" p-110	10,148'		
BOPD:		MCFD:	BWPD:	Misc:	
0		72	0		
TANGIBLE COSTS:			INTANGIBLE COSTS		
Wellhead:	\$	Tanks:	\$	Rig cost:	\$
Tbg.:	\$	Separator:	\$	Dirt work:	\$
Pkrs. / Tacs:	\$	Heater:	\$	Cementing:	\$
Pumping unit:	\$	BHP:	\$	Fuel / Water:	\$
Prime mover:	\$	Misc.:	\$	Pump truck:	\$
DE-HI:	\$	Prod. unit:	\$	Rental:	\$
	\$		\$		\$
	\$		\$		\$

Daily tangible costs: \$ 0 Daily intangible costs: \$ 560

Comments: Well on line 19 1/2 hrs. on a 1/2" choke, FTP-250, LP-18. MIRU Pro Well Testing. Ran flowing gradient every 1,000' from surface to 9,990' POOH w/ wireline. RD Pro Well Testing. Gas company h/low valve shut in.

CMIC: Gene Simer

c:\windows\email\comprpt.wk4