

LOUIS DREYFUS NATURAL GAS CORPORATION

Daily completion report:

Date: 07 / 29 / 00

Well:		WI:	NRI:	Spud date:	Days:
Geronimo 33 State Com #1				05/13/00	77
Legal Description:		County:	State:	Property No.:	
1700' FNL & 2020' FWL, Sec.33-T17S-R28R		Eddy	NM	5258.001	
T.D.:	P.B.T.D.	Operations:		Contractor:	
10,600	10,514	Well Shut in for pressure build up			
AFE No.:		AFE CWC \$:	TDC \$:	CWC \$:	
3159		\$751,550	0	684,366	
Gr. Elev.:	Formation(s) & Perforation(s):				
3665'	Lower Morrow 10,287' - 10,295'				
Csg. size:	Tbg. size:	Pkr. depth:	Misc:		
5 1/2" 17# P-110 & N-80	2 3/8" p-110	10,148'			
BOPD:	MCFD:	BWPD:	Misc:		
0	0	0			
TANGIBLE COSTS:			INTANGIBLE COSTS		
Wellhead: \$	Tanks: \$	Rig cost: \$	Trucking: \$		
Tbg. : \$	Separator: \$	Dirt work: \$	Stimulation: \$		
Pkrs. / Tacs: \$	Heater: \$	Cementing: \$	Logging: \$		
Pumping unit: \$	BHP: \$	Fuel / Water: \$	Perforating: \$		
Prime mover: \$	Misc.: \$	Pump truck: \$	Misc. / labor: \$		
DE-HI: \$	Prod. unit: \$	Rental: \$			

Daily tangible costs: \$ 0

Daily intangible costs: \$ 0

Comments: Well shut in 24 hrs. SITP- 250 PSI.

CMIC: Gene Simer

c:\windows\email\comprpt.wk4