



SUMMARY REPORT
7/21/2000

RIO OCHO STATE 26 #1	RIO OCHO STATE 26 #1
API No: 0	Property No: 5304 001
Loc: SEC 26-17S-28E	AFE Number: 3378
Cnty/St: EDDY NM	AFE Type DRILLING AND COMPL
Est. WI: 48.694 % Est. RI: 42.607 %	AFE DHC: \$541,700
Ground Elev:	AFE CWC: \$839,050
KB Elevation:	Spud Date: 07/19/2000
Contractor: UTI RIG 166	Unofficial Cmpl: 00/00/0000
Mud Co: LONE STAR	1st Oil Sales: 00/00/0000
Operator:	1st Gas Sales: 00/00/0000
TO DRILL & EQUIP AN 10,900' MORROW TEST.	

7/19/2000 1" BACKSIDE; Surface Rock; Liner- 6; Stroke- 8; SPM- 63; Press- 650; GPM- 342; Bit#- 1; 16 hrs. Move UTI Rig 166. Set out on adjoining location in field. Dirt Contractor putting caliche on pad til late afternoon. Filled in rathole & mousehole. Will re-drill both in AM & start RU rig. Plans are to spud PM 7/19/00.

TDC-\$ 19,500 CWC-\$ 19,500 CMIC- mwh

7/20/2000 Days- 1; Depth- 383; FTG- 383; SPUD @ 11:00 PM 7/19/00 MDST- DG; Surface rock; SPUD; MW- 8.4; Vis- 32; pH- 10; Liner- 6; Stroke- 8; SPM- 90/84; Press- 1175; GPM- 482; DEV- 1 deg @ 188; Bit#- 1; SN- 492662; Size- 17.5; Mfg- HTC (R/T); Type- S35J; Jets- 14/14/14; In- 40; Ftg- 343; Hrs- 6 3/4; Ft/Hr- 56.74; WOB- ALL; RPM- 100; BHA(ft)- 284; 1 Bit, S/S, 1-8" DC, RMR, 8-8" DCs=284'; 17 hrs-Finish MIRU, had to redrill rathole & mousehole. 3 3/4 hrs-Spud well 11:00 PM MDST, 7/19/00, drill from 40-188' (148'). 1/4 hr-WLS @ 188', 1 deg. 3 hrs-Drill from 188-383' (196').

TDC-\$ 42,720 CWC-\$ 42,720 CMIC- MH