



7/26/2000

RIO OCHO STATE 26 1

RIO OCHO STATE 26 1

Property No: 5304 001

API No: 0

AFE Number: 3378

Loc: SEC 26-17S-28E

Cnty/St: EDDY NM

AFE Type: DRILLING AND COMPL

Est. WI: 48.694 % Est. RI: 42.607 %

AFE DHC: \$541,700

Ground Elev:

AFE CWC: \$839,050

KB Elevation:

Spud Date: 07/19/2000

Contractor: UTI RIG 166

Unofficial Cmpl: 00/00/0000

Mud Co: LONE STAR

1st Oil Sales: 00/00/0000

Operator: LOUIS DREYFUS NATURAL GAS CORP

1st Gas Sales: 00/00/0000

TO DRILL & EQUIP AN 10,900' MORROW TEST.

7/26/2000 Days- 7; Depth- 2145; FTG- 196; DRILLING; ANHY, LIME;
 DRILLING; MW- 10; Vis- 28; pH- 9.5; Chls- 183; Calc- 3000;
 Liner- 6; Stroke- 8; SPM- 101; Press- 1150; GPM- 300; DEV- 2
 deg-30' @ 1912; 2 deg-15' @ 2008; Bit#- 2; SN- K20DM; Size- 12
 1/4(RT); Mfg- HTC; Type- ATJ-33C; Jets- 12/12/12; In- 403;
 Out- 1958; Ftg- 1555; Hrs- 83 3/4; Ft/Hr- 18.567; T/B/G- 4/4-
 1/16U; WOB- 48; RPM- 62/70; BHA(ft)- 615.61; 1 Bit, S/S, 1-8"
 DC, RMR, 8-8" DCs= 284; Bit#- 3; SN- GA3DT; Size- 12 1/4(RT);
 Mfg- HTC; Type- ATJ-33; Jets- 11/11/11; In- 1958; Ftg- 187;
 Hrs- 17 3/4; Ft/Hr- 10.535; WOB- 40/50; RPM- 60/65; BHA(ft)-
 615.61; 1 Bit, S/S, 3-8" DC, RMR, 5-8" DCs= 615.61'; 1/4 hr-
 Service rig. 1/4 hr-WLS @ 1912'=2 deg.-30'. 1/2 hr-Drill
 from 1949'-1958'=9'. 5 hrs-Trip to move RMR to 90', changed
 bit. 6 hrs-Drill from 1958'-2018'=60'. 1/4 hr-WLS @ 2008'=2
 deg.-15', add WT. 11 3/4 hrs- Drill from 2018'-2145'=127'.

TMC-\$ 1,601 TDC-\$ 7,540 CWC-\$ 115,983 CMIC- MH