

Louis Dreyfus Natural Gas

7/28/2000

RIO OCHO STATE 26 1

RIO OCHO STATE 26 1

Property No: 5304 001

API No: 0

AFE Number: 3378

Loc: SEC 26-17S-28E

Cnty/St: EDDY NM

Est. WI: 48.694 % Est. RI: 42.607 %

Ground Elev:

KB Elevation:

Contractor: UTI RIG 166

Mud Co: NOVA

Operator: LOUIS DREYFUS NATURAL GAS CORP
TO DRILL & EQUIP AN 10,900' MORROW TEST.

AFE Type: DRILLING AND COMPL

AFE DHC: \$541,700

AFE CWC: \$839,050

Spud Date: 07/19/2000

Unofficial Cmpl: 00/00/0000

1st Oil Sales: 00/00/0000

1st Gas Sales: 00/00/0000

7/28/2000 Days- 9; Depth- 2730; FTG- 250; RUNNING 9-5/8" INTERMEDIATE;
Dolo; RUNNING 9-5/8" INTERMEDIATE; MW- 10; Vis- 29; pH- 10+;
Chls- 177; Calc- 3900; Liner- 6; Stroke- 8; SPM- 101; Press-
1150; GPM- 300; DEV- 1 deg. 45' @ 2135; 1 deg. 45' @ 2420;
Bit#- 3; SN- GA3DT; Size- 12 1/4(RT); Mfg- HTC; Type- ATJ-
33C; Jets- 11/11/11; In- 1958; Out- 2730; Ftg- 772; Hrs- 38;
Ft/Hr- 20.315; T/B/G- 5/6/-14U; WOB- 60/65; RPM- 65; BHA(ft)-
615.61; 1 Bit, S/S, 3-8" DC, RMR, 5-8" DCs= 615.61'; 4 1/2 Hrs-
Drill from 2480'-2555' (75'). 1/4 hr-Service rig. 10 1/4
hrs-Drill from 2555'-2730' (175'), TD 12.25" hole @ 2100 hrs
MDST - 7/27/00. 1 hr-Circulate & pump sweep @ TD. 3 3/4 hrs-
Drop Totco strap out of hole, lay down 12 jts DP & 20 DC's.
4 1/4 hrs-RU csg crew & run 61 jts 9.625" - 36# - J-55 - 8ND
EUE pipe, total pipe w/ F/E 2735.39'. Pipe to be set @ 2730'.
DMC-\$ 170 TMC-\$ 1,986 TDC-\$ 8,447 CWC-\$ 132,413 CMIC- MH