



8/11/2000

RIO OCHO STATE 26 1

RIO OCHO STATE 26 1

Property No: 5304 001

API No: 0

AFE Number: 3378

Loc: SEC 26-17S-28E

Cnty/St: EDDY NM

AFE Type: DRILLING AND COMPL

Est. WI: 48.694 % Est. RI: 42.607 %

AFE DHC: \$541,700

Ground Elev:

AFE CWC: \$839,050

KB Elevation:

Spud Date: 07/19/2000

Contractor: UTI RIG 166

Unofficial Cmpl: 00/00/0000

Mud Co: NOVA

1st Oil Sales: 00/00/0000

Operator: LOUIS DREYFUS NATURAL GAS CORP

1st Gas Sales: 00/00/0000

TO DRILL & EQUIP AN 10,900' MORROW TEST.

8/11/2000 Days- 23; Depth- 8889; FTG- 571; DRILLING - CISCO; 100% Limestone; DRILLING; MW- 8.8+; Vis- 23; pH- 10; Chls- 55K; Calc- 1280; Liner- 6; Stroke- 8; SPM- 99; Press- 1400; GPM- 294; DEV- 1 deg 30' @ 8401; 0 deg 45' @ 8781; Bit#- 6; SN- LY- 2540; Size- 7 7/8; Mfg- STC; Type- F-47H; Jets- 14/14/B; In- 6552; Ftg- 2337; Hrs- 102 3/4; Ft/Hr- 22.74; WOB- 48/55; RPM- 62; BHA(ft)- 982.01; Bit, Tri-C, SS, 1-6" DC, IB, 31-6" DCs = 982.01'; 4 hrs-Drill from 8318-8445' (127'). 3/4 hr-Service rig & WLS @ 8401', 1 deg 30'. 15 hrs-Drill from 8445-8825' (380'). 1/2 hr-WLS @ 8781', 0 deg 45'. 3 3/4 hrs-Drill from 8825-8889' (64'). Show: 8462-8475' (13'), poor show, lt flour, mod fst even wet cut, 100% lime. Cisco in @ 7940', Strawn est @ 9250'. Background 15/50, Connection 20/65.

TMC-\$ 2,455 TDC-\$ 8,095 CWC-\$ 313,846 CMIC- MH