

RICKS EXPLORATION, INC.**DAILY DRILLING REPORT**NAME: **RIO OCHO STATE #26-1**
LOCATION: **SEC 26-17S-28E**OPERATOR: **RICKS EXPLORATION, INC.**
CONTRACTOR: **UTI/RIG #166**COUNTY, ST: **EDDY CO., N.M.**SPUD DATE: **07/19/00**ELEVATION: **GL: KB: +18**

AFE TOTAL: DHC:

ETD: / FMF:

{COMPLETION}**09/29/00**

Preparing to frac.

09/30/00

MIRU BJS to frac Morrow 10560-10570' (60 holes) using 6350 gals 40# Linear Gel Prepad & 39000 gals 450# Medallion Gel w/50000# 20/40 Interprop. All fluids to contain 20% foam. Formation treated @avg rate 16 BPM @11800'. Held 4000 psi on 3-1/2"x5-1/2" annulus throughout job. ISIP 6700 psi. Flowed back 16 BLW during force closure. SITP 3380 psi. 223 BLWTR. 119 tons CO2. Flow to tank 1 hr 16/64" ck, FTP 4900-1200 psi, recvrd 20 BLW. 2 hrs 20/64" ck, FTP 1200-550 psi, recvrd 68 BLW. 14 hrs, 28/64" ck, FTP 550-50 psi, recvrd 66 BLW. CO2 = 55%, 236 MCF. 69 BLWTR. EDC \$97400 ETCC \$312,500 ETWC \$812,468.

10/01/00

SWI @7:30AM. WO W/L 5-1/2 hrs. SITP 300 psi. RU Black Warrior W/L & run 1.75" GR & JB. Locate PBTD @10664'. Set Owens Oil Tool 1.71" OD, premium CIBP @10404'. Bled pressure off tbg. Plug holding. RD/W/L. ND rental tree. NU BOP. SDON. EDC \$8671 ETCC \$321,171 ETWC \$821,139.