

- 2-05-01 Perf'd Lower Morrow 10,454 – 10,466 and 10,470 – 10,476 4 SPF.
- 2-08-01 Set CIBP @ 10,420, dump bailed 35' of cement on top. Perf'd Morrow from 10,247 – 10,253 6 SPF.
- Pumped 750 gal 15% NEFE acid.
- 2-14-01 Set CIBP @ 10,210, dump bailed 35' of cement on top. Perf'd Morrow from 10,119 – 10,130 4 SPF.
- Pumped 1,000 gal 7 ½% NEFE w/10% methanol.
- 2-20-01 Set CIBP @ 10,075, dump bailed 35' of cement on top. Perf'd Atoka from 9,793 - 9,799 6 SPF.
- Pumped 2,500 SCF/N2 pad.

FIRST GAS SALES 4/3/01 TO BP AMOCO

- 4-26-01 Set CIBP @ 9,730, dump bailed 35' of cement on top. Perf'd Strawn from 9,505 -9,516 2 SPF.
- Pumped 1,000 gal 15% NEFE w/50 ball sealers.
- 6-27-01 Set CIBP @ 9,450, dump bailed 35' of cement on top. Perf'd Cisco from 8,599 - 8,612 and 8,616 – 8,620 2 SPF.
- Pumped 2,500 gal 15% NEFE w/clay control and 55 ball sealers.
- 7-06-01 Set CIBP @ 8,550, dump bailed 35' of cement on top. Perf'd Wolfcamp from 7,473 – 7,482, 7,526 – 7,531, 7,536 – 7,542, 7,581 – 7,587 1 SPF.
- Pumped 4,000 gal 15% NEFE w/60 ball sealers.
- 7-11-01 Set CIBP @ 7,450, dump bailed 35' of cement on top. Perf'd Wolfcamp From 7,287 – 7,295, 7,314 – 7,319, 7,346 – 7,358.
- 7-14-01 Set CIBP @ 7,250, dump bailed 35' of cement on top. Perf'd Wolfcamp From 7,066 – 7,074, 7,143 – 7,153, 7,179 – 7,188, 7,198 – 7,206 1 SPF.
- Acid job of 5,000 gal 15% NEFE w/75 ball sealers.
- Frac job with a total of 23,000 gal Spectra Frac G & 12,000 gal pad same, 6816 gal flush. 20# linear gel for a total of 41,816 gal & 42,520# Super LC, 20/40 sand.