

Daily Remarks:

DRILLING TO 7961. PICK UP OFF BOTTOM TO PUMP SOFTLINE. PIPE WAS STUCK WHEN TOOL JT PASSED THROUGH FLOOR. WORKED PIPE WITH LITTLE LUCK. PUMPED SOFT LINE, WITH A HIT AT 25 STANDS AND POSSIBLE ANOTHER AT 42 STANDS. PREP TO MIRU ROTARY WIRELINE THIS AM.

Daily Remarks:

MIRU ROTARY WIRELINE AND BACK OFF AND RECOVER 60 STANDS. TIH AND FOUND HOLE 25 STANDS PLUS 1 JT DOWN. CRACKED IN SLIP AREA. TIH WITH SCREW IN SUB AND WORKED DP WITH NO LUCK. TIH AND FREE POINT DCS. STUCK AT 7350, FREE AT 7332. BACKOFF DCS AT 7332. 21 DCS, IBS AND BIT LEFT IN HOLE. CIRCULATED WELL WITH XCD MUD AT REPORT TIME. PREP TO TOH WITH DP AND DCS.

Daily Remarks:

FINISHED CONDITIONING MUD. TOOH WITH D.P. AND DC'S. RIH WITH 7 3/4" SHOE, 6- JOINTS 7 3/8" WASHPIPE, HYD. JARS, 12- 6 1/4" DC'S ON D.P. WORKED OVER TOF AT 7309'. WASHED OVER TO 7386' AND SHOE QUIT. WELL HEAVING AND MAKING SHALE. CONDITIONING MUD AT REPORT TIME.

Daily Remarks:

FINISHED CONDITIONING MUD. TOOH WITH D.P. AND TOOLS. CHANGED OUT SHOE. SHOE WORN ON BOTTOM AND INSIDE. TIH WITH NEW SHOE AND D.P. TAGGED TOF AT 7327' (18' DEEP). WASHED OVER TO 7385' AND COULD NOT GET DEEPER. TOOH WITH D.P. L.D. SHOE AND W.P. P.U. LARGER SHOE AND W.P. AT REPORT TIME.

Daily Remarks:

RIH WITH 7 5/8" SHOE, 6- JOINTS 7 5/8" WASHPIPE, HYD. JARS, X-O, ON 4 1/2" D.P. WORKED OVER TOF AT 7309'. WASHED OVER TO FISH TO 7494' AND BOTTOMED OUT ON TOP SUB. CBU. TOOH WITH D.P. AND WASHPIPE AT REPORT TIME.

Daily Remarks:

FTOHH WITH WASHPIPE AND SHOE. TIH WITH SCREW-IN SUB, PUMP OUT SUB, BUMPER SUB, HYD JARS, 6- 6 1/2" DC'S, ACCELERATOR SUB, 6- 6 1/2" DC'S ON D.P. TAGGED UP AT 7322'. WASHED 5' FILL TO TOF AT 7327'. SCREWED INTO FISH. WORKED FISH TO 325,000# AND STARTED MOVING. FISH DRUG TO 325,000# TILL 7300' AND CAME FREE. TOOH WITH D.P. AND TOOLS. L.D. TOOLS AND ENTIRE FISH. TRIP CHECKED DC'S. TIH WITH BIT AND SLICK BHA AT REPORT TIME.

Daily Remarks:

FTIH WITH BIT AND BHA. TAGGED BRIDGE AT 7320'. WASHED AND REAMED TO 7506' AND STARTED TORQUING. HAVING TO PULL 50-60,000# ASW TO COME FREE. PUMPED 200 VIS SWEEP WITH NO SUCCESS. RAISING MUD WEIGHT AND CONDITIONING MUD AT REPORT TIME.

Daily Remarks:

RAISED MUD WEIGHT TO 11.5 PPG. WASHED AND REAMED DOWN TO 7549' AND GOT STUCK. WORKED PIPE LOOSE. CBU AND RECOVERED LARGE AMOUNTS OF SHALE IN RETURNS. PULLED BIT BACK TO 7500'. WASHED DOWN TO 7510' AND BIT TORQUED. DRAGGING 10-20,000# ASW AND WOULD NOT CLEAN UP. TOOH WITH BIT AND BHA. TIH WITH O.E. D.P. AT REPORT TIME. RECEIVED PLUGBACK INSTRUCTIONS FROM MIKE STUBBLEFIELD WITH NMOC.

Daily Remarks:

FTIH WITH O.E. D.P. TO 6240'. RU B.J. SPOTTED 30 SX CLASS H FROM 6240-6140'. PULLED D.P. TO 5120'. SPOTTED 270 SX CLASS H CONTAINING .9% CD-31 FROM 5120-4500'. R.D. B.J. POOH WITH O.E. D.P. SIW FOR 24 HOURS WOC. JETTED AND CLEANED PITS AND FILLED WITH BRINE. TIH WITH BIT AT REPORT TIME.

Daily Remarks:

WAITED ON KEY TO HAUL BRINE TO RIG. TIH TO 4219, TOP OF CEMENT AND DISPLACED WELL WITH BRINE. DRILL SOFT CEMENT FROM 4219 TO 4656. PULLED UP AND CIRCULATED, WOC FOR 8 HRS. DRILLED CEMENT FROM 4656 TO 4904 WITH 10 PT AND 60 RPM. GOOD CEMENT AT 4904 FOR KICK OFF, DRILLING 1 MIN A FOOT. CIRCULATED WELL CLEAN AND TOH.

Daily Remarks:

TIH WITH DHM WITH 1.5 DEG BENT SUB TO 4904. MIRU WIRELINE AND GYRO WELL BORE. ORIENTED TOOL FACE TO 225 DEG. TIME DRILLING AT REPORT TIME, 1 FT PER HR. MADE 14 FT WITH 30 PERCENT FORMATION IN THE RETURNS.

Daily Remarks:

TIME DRILLING WITH 80% FORMATION AT REPORT TIME.

ATTACHMENT C-103  
OXY USA WTP LP  
OXY SKINNY SALOON STATE #2  
SEC 11 T17S R27E  
EDDY COUNTY, NM

NOTIFIED NMOCD 4/27/01 OF SPUD. MIRU UTI 307, SPUD WELL @ 0000hrs MDT 4/28/01. DRILL 17-1/2" HOLE TO TD @ 401', 4/28/01, PUMP SWEEP. RIH W/ 13-3/8" 48# H40 CSG, SET @ 401'. M&P 200sx Cl H W/ 10% A10B + .25#/sx CELLOFLAKES + 10#/sx LCM-1 + 1% CaCl<sub>2</sub>, FOLLOWED BY 200sx 65:35 C/POZ W/ 6% BENTONITE + 2% CaCl<sub>2</sub> + .25#/sx CELLOFLAKES + 5#/sx LCM FOLLOWED BY 200sx Cl C W/ 2% CaCl<sub>2</sub>, DISP W/ FW, PLUG DOWN 4/28/01. CIRC 125sx CMT TO PIT, POOH, WOC-4hr. NMOCD NOTIFIED & WITNESSED. CUT OFF CASING, WELD ON WELL HEAD, TEST TO 1000#, OK. NU BOP & TEST BOP & CASING TO 500#, OK. TEST PIPE RAMS & HYDRIL TO 500#, OK. TOTAL WOC-18hrs, RIH & TAG, DRILL OUT & DRILL AHEAD 4/29/01.

DRILL 11" HOLE TO TD @ 1503', 4/30/01, CHC. RIH W/ 8-5/8" 32# CSG & SET @ 1503'. M&P 300sx 35:65 POZ/C W/ 6% BENTONITE + 2% CaCl<sub>2</sub> + .25#/sx CELLOFLAKES + 5#/sx LCM FOLLOWED BY 200sx Cl C CMT W/ 2% CaCl<sub>2</sub>, DISP W/ FW, PLUG DOWN 5/1/01. CIRC 87sx CMT TO PIT, WOC-4hrs, NOTIFIED NMOCD. CUT OFF CSG & INSTALL B SEC, TEST TO 1500#, OK. NU BOP & CHOKE MANIFOLD, TEST BLIND RAMS, PIPE RAMS, CHOKE LINES, CHOKE MANIFOLD AND SAFETY VALVES TO 5000#, OK. TEST HYDRIL, MUD LINES AND CSG TO 2500#, OK. RIH, DO CMT & SHOE, DRILL NEW FORMATION, TEST CSG, OK. DRILL AHEAD 5/2/01.

RECEIVED  
OCD ARTESIA