

FIELD REPORT FOR CEMENTING OF WELLS

* Witness APPROVED CASING PROGRAM

*

Surface _____ joints of _____ inch _____ # Grade _____
(Approved) (Rejected)

Cementing Program

Type of Shoe used guide Float collar used insert Btm 3 jts welded yes

TD of hole 1200' Set 1200' Feet of $1\frac{5}{8}$ " Inch 36 # Grade J-55

(New) used csg. @ 1200' with 250 3% sacks neat cement around shoe
+ 350 sax Hal. lite additives (10* gilsonite, 1/4* flueal, 3% cc)

Plug down @ 11:30 AM (PM) Date 10/8/82

Cement circulated Yes No. of Sacks 25 sk

Cemented by Halliburton Witnessed by Max Stubblefield

Temp. Survey ran @ (AM) (PM) Date _____ Top cement @ _____

Casing test @ (AM) (PM) Date

Method Used _____ Witnessed by _____

Checked for shut off @ (AM) (PM) - Date

Method used _____ Witnessed by _____

Remarks:

No centralizers

lost circ. @ 230'-35' regained.