

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPPLICATE*
(Other instructions on reverse side)

Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

LC 028480 (b)

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL ☐ GAS WELL ☐ OTHER ☒ Water injection well

2. NAME OF OPERATOR

Continental Oil Company

3. ADDRESS OF OPERATOR

Box 460, Hobbs, N.M.

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)

At surface

1650' FSL & 990' FWL of Section 5, T-17, R-29,
Eddy County, New Mexico, NMPM

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, OR, etc.)

3649 DF

10. FIELD AND POOL, OR WILDCAT

Cave Pool Unit Field

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA

Sec. 5, T-17, R-29

12. COUNTY OR PARISH 13. STATE

Eddy

N.M.

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

Convert to Water Injection X

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

The subject well was converted to water injection using the following procedure:

1. Pulled rods and tubing.
2. Ran 2 3/8" tubing in hole and tagged bottom.
3. Pulled tubing and re-ran with 7" packer set at 2000'.
4. Pressured up on casing to 2000# for 15 min.
5. Pulled tubing.
6. Installed injection head.

Work performed 12-2-64. The well is now ready for water injection.

18. I hereby certify that the foregoing is true and correct

SIGNED

ROBERT GAULT III

TITLE Staff Supervisor

DATE 12-15-64

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

USGS -5, NMOCC-2 Partners -11

*See Instructions on Reverse Side