

NEW MEXICO OIL CONSERVATION COMMISSION  
MISCELLANEOUS REPORTS ON WELLS  
(Submit to appropriate District Office as per Commission Rule 1106)

Company Kincaid & Watson  
(Address)  
Lease \_\_\_\_\_ Well No. \_\_\_\_\_ Unit \_\_\_\_\_ S \_\_\_\_\_ T \_\_\_\_\_ R \_\_\_\_\_  
Date work performed Mobile State 3 POOL X 19 17 8 29 8

This is a Report of (Check appropriate block) ☐ ~~Indesignated~~ Result of Test of Casing Shut-off  
☐ Beginning Drilling Operations ☒ Remedial Work  
☐ Plugging ☐ Other \_\_\_\_\_

Detailed account of work done, nature and quantity of materials used and results obtained.

On 7-18-56 we ran 300 feet of 8 5/8" casing in this well and cemented with 50 sacks of cement. After waiting 72 hours for the cement to set we drilled the plug and tests showed complete water shut off. Drilling continues.

FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

Original Well Data:  
DF Elev. \_\_\_\_\_ TD \_\_\_\_\_ PBD \_\_\_\_\_ Prod. Int. \_\_\_\_\_ Compl. Date \_\_\_\_\_  
Tbng. Dia. \_\_\_\_\_ Tbng. Depth \_\_\_\_\_ Oil String Dia \_\_\_\_\_ Oil String Depth \_\_\_\_\_  
Perf. Interval (s) \_\_\_\_\_  
Open Hole Interval \_\_\_\_\_ Producing Formation (s) \_\_\_\_\_

RESULTS OF WORKOVER:	BEFORE	AFTER
Date of Test	_____	_____
Oil Production, bbls. per day	_____	_____
Gas Production, Mcf per day	_____	_____
Water Production, bbls. per day	_____	_____
Gas-Oil Ratio, cu. ft. per bbl.	_____	_____
Gas Well Potential, Mcf per day	_____	_____
Witnessed by _____		

Oil Conservation Commission  
Name M L Armstrong  
Title \_\_\_\_\_  
Date \_\_\_\_\_  
I hereby certify that the information given above is true and complete to the best of my knowledge.  
Name E Rex Holmes  
Position \_\_\_\_\_  
Company \_\_\_\_\_  
(Company)

5

3  
/