DRILLE & WORKOVER POGRAM BARNSDALL OIL COMPANY Program

Program #22

		BARNSDALL OIL COMMANN	Program T22
Depth	Conditions Present Proposed	States New Mexico	Date April 6, 1948 A.F.E. Nº Elevation _ 3543 D.T. Objective 3300' Zone
		Procedure	Comments
2 <b>2</b> 00			
2400		7" OD Casing presently set at 2372'	
600			
300		Clean out with cable tools to present TD 2757', run tubing, and test.	
100		Drill 6-1/4" hole with cable tools into new producing zone expected at approximately 3300'.	
00		If commercial production is in- dicated, bridge hole back to point near top of 3300' zone, run 5" liner, and cement with 90 sacks using Baker Duplex Cementing Shoe.	
		Drill out bridge and acidize or shoot with nitroglycerine as required.	
)0		- Approv	pod by (1) Manager
			Supt of Development
1		Submitted by Dist Engr. L. B. Jeffers	