

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	1
FILE	1
U.S.G.S.	
LAND OFFICE	
OPERATOR	1

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	B-10714

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER -	7. Unit Agreement Name
2. Name of Operator Tenneco Oil Company	8. Farm or Lease Name State "H"
3. Address of Operator P. O. Box 1031 Midland, Texas	9. Well No. 3
4. Location of Well UNIT LETTER B , 660 FEET FROM THE north LINE AND 1980 FEET FROM THE east LINE, SECTION 22 TOWNSHIP 17S RANGE 29E NMPM.	10. Field and Pool, or Wildcat Grayburg Jackson
15. Elevation (Show whether DF, RT, GR, etc.) 3562 GR	12. County Eddy

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input checked="" type="checkbox"/> Drill out bridge plug	CASING TEST AND CEMENT JOB <input type="checkbox"/>	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Status of Well at Present:

5-1/2" @ 3273'.
Perforated 3219-35'.
Cast Iron bridge plug @ 2777'.
Perforated - 2728-52' & 2632-54'.
Pumping from perfs above bridge plug @ 2777'.

Propose to:

Pull rods & tubing
Drill out cast iron bridge plug @ 2777'.
Clean out to 3250'.
Run tubing, pump & rods.
Commence pumping from all perfs.

RECEIVED
APR 20 1966
J. F. Carnes
DIST. PROD. FOREMAN

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED J. F. Carnes J. F. Carnes TITLE Dist. Prod. Foreman DATE April 18, 1966

APPROVED BY W. A. Gressett TITLE Oil and Gas Inspector DATE APR 20 1966

CONDITIONS OF APPROVAL, IF ANY: