		Budget Bureau 42–R358.3. Approval expires 12–31–55.
AUG 9 1956	(SUBMIT IN TRIPLICATE) UNITED STATES PARTMENT OF THE INTE GEOLOGICAL SURVEY	
NOTICE OF INTENTION TO DRILL NOTICE OF INTENTION TO CHANGE PLANS NOTICE OF INTENTION TO TEST WATER SHU NOTICE OF INTENTION TO RE-DRILL OR REI NOTICE OF INTENTION TO SHOOT OR ACIDE NOTICE OF INTENTION TO PULL OR ALTER NOTICE OF INTENTION TO ABANDON WELL	SUBSEQUENT REPORT SUBSEQUENT REPORT PAIR WELL	RT OF WATER SHUT-OFF
	660 ft. from $\left\{\begin{matrix} N \\ S \end{matrix}\right\}$ line and	Herr Maxice August 8 , 19, 56 560 ft. from $\frac{E}{W}$ line of sec. 23
	17-8 29-8 [Range]	(Meridian)
Grayburg Keely (Field) The elevation of the derrick floo	(County or Subdivision) or above sea level is	
WE drilled out plug at 2 hole from 5" to 6 1/2" fo 5 1/2" OD 14# JS & HS new liner hanger and type P 1	945' and cleaned out to T rom 3240' to 3295'. On Ju w liner hung from 2445' - nacker. Comented with 35	of proposed casings; indicate mudding jobs, cement- d work) . D. 3493' and straight reamed- aly 25, 1956 we ran 846' of 3291' on Brown Type C 6-slip sax Alamo Cement. After allow h showed top of coment at 2860

ing to stand 8 hours, ran temperature survey which showed top of cement at 2000. After allowing to stand comented for 72 hours, we drilled plug, bailed hole dry and re-ran bailer. As shut-off proved complete operations were resumed. Cementing was done by Denton Oil Well Comenting Company. Temperature survey was done by west Engineering Company.

I understand	that this plan of work must receive approval in writing by the G	eological Survey before operations may be commenced.
Company	General American Oil Company of Te	
Address	P. O. Box 416	
	Loco Hills, New Mexico	By B. J. Heard,
		Title Field Superintendent
	U. S. GOVERNMENT PRINTING OFFICE	168437+5