Budget Bureau No. 1004-0135 UNITED STATESDrawer DD AUBMIT IN TRIPLICATE. Form 3160-5 Expires August 31, 1985 OF THE INTERIOR Merre Call D lovember 1983) 5. LEASE DESIGNATION AND BERIAL NO. DEPARTME Formerly 9-331) BUREAU OF LAND MANAGEMENT LC-028784-b 6. IF INDIAN, ALLOTTES OR TRIBE MAME SUNDRY NOTICES AND REPORTS ON WELLS C/SF (Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.

Use "APPLICATION FOR PERMIT—" for such proposals.) 7. UNIT AGREMENT NAME ~~<u>^</u>. . . . WELL X GAS WELL OTHER S. FARM OR LEASE HAME 2 HAMB OF OPERATOR Keely B Federal Phillips Petroleum Company WBLL RO. 3. ADDRESS OF OPERATOR 4001 Penbrook St., Odessa, Texas Bee also space 17 below.) 10. FIBLD AND POOL, OR WILDCAT Gb-J-SR-Q-Gb-SA 11. SEC., T., B., M., OR BLK. AND SURVEY OR AREA **SEP -5** 1986 Unit C, 660'FNL & 1980' FWL **₹**7-S, 29-E 12. COUNTY OR PARISH 18. STATE 15. BLEVATIONS (Show whether 14. PERMIT NO. TRYESIA, DESICE NM API No. 30-015-20338 Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data 16. NOTICE OF INTENTION TO: REPAIRING WELL WATER SHUT-OFF PULL OR ALTER CASING TEST WATER SHUT-OFF ALTERING CARING PRACTURE TREATMENT MULTIPLE COMPLETE PRACTURE TREAT ABANDONMENT* BROOTING OR ACIDIBING SHOOT OR ACIDIZE ABANDON* CHANGE PLANS REPAIR WELL (NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.) (Other) Convert to Water Injector 17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and sones pertinent to this work.)*

Recommended procedure to convert well to water injection:

- 1. MI & RU DDU.
- COOH with rods and pump. Install BOP. COOH with tubing. GIH with 6-1/4" bit and casing scraper on 2-3/8" work string. Drill out cement to CIBP, clean out as required to original TD of 3158'.
- 3. COOH with tubing, scraper and bit.
- 4. GIH with 7" RTTS-types packer on 2-3/8" work string. Set packer at ±2350'. Pressure annulus to 500 psi for 15 minutes to verify casing integrity. If casing does not hold pressure, reset packer up hole and retest annulus. Should casing fail to hold pressure, casing inspection log.
- 5. Release packer, GIH and set packer at ±2760'.

See attached pages for additional procedure

18 I herety ben'ty that the foregoing is true and correct		
18. I herefor tentily that the roregoing is true and correct N. J. Mueller TITLE	Engr. Supv., Resv.	DATE August 27, 1986
(Phil space for Federal or State office use) APPROVED BY CONDITIONS OF APPROVAL, IF ANY:	S	DATE 9-4-84

Subject to Like Approval

*See Instructions on Reverse Side

- 6. MI treating company. Phillips supervisor will hold safety meeting with treating company personnel. RU to acidize the San Andres open hole interval with 4,000 gallons of 15% NEFE HCl containing clay stabilizer. Load annulus with produced water and monitor level in annulus during treatment. Pressure test all lines to 5,000 psi before starting treatment. Keep treating pressure as low as possible, maximum treating pressure 5,000 psi. Treat at 4-5 BPM as follows:
 - a. Open circulating valve and displace tubing with 400 gallons of acid. Close circulating valve.
 - b. Pump 1,300 gallons acid.
 - c. Pump 250 gallons 10 ppg brine containing 1.5 lb/gal graded rock salt.
 - d. Pump 1,150 gallons acid.
 - e. Repeat steps (c) through (d) one time.
 - f. Flush with 35 bbls of 2% KCl water.
- 7. Flow and swab back acid and load water (total volume is 142 bbls).
- 8. COOH with tubing and packer.
- 9. GIH with packer-type RBP and RTTS-type packer on tubing. Set RBP at $\pm 2,760$ '. Set packer at $\pm 2,750$ and test RBP to 1,000 psi. Release packer.
- 10. Spot 15 bbls of 10% acetic acid from 2,740' to 2,370'. COOH with tubing.
- 11. MI wireline company. Phillips supervisor will hold safety meeting with wireline company personnel. Run Gamma Ray/Collar Locator log from TD 3,158' to 2,150'. RU to perforate 7" casing using 4" OD casing gun loaded with deep penetrating DML charges, 2 shots/ft, spiral shot phasing. Perforate as follows top to bottom:

2,397'	- 2,399'	2 feet	4 shots	,
2,403'	- 2,407	4 feet	8 shots	,
2,476'	- 2,478'	2 feet	4 shots	į.
2,610'	- 2,614'	4 feet	8 shots	,
2,670'	- 2,674'	4 feet	8 shots	}
2,676'	- 2,680'	4 feet	8 shots	}
2,704'	- 2,706	2 feet	4 shots	,
2,710'	- 2,714'	4 feet	8 shots	;
TOTAL		26 feet	52 shots	,

Note: Casing collars are located at 2,335', 2,366', 2,398', 2,430', 2,462', 2,494', 2,526', 2,559', 2,590', 2,621', 2,653', 2,685', and 2,716' from Dresser Atlas PFC Log run 11/29/82.

- 12. GIH with 7" RTTS-type packer on 2-3/8" work string. Set packer at $\pm 2,350$ '. RU and swab well to clean up perforations.
- 13. RU treating company to acidize Grayburg perforations with 4,400 gallons of 7-1/2% NEFE HCl. Load annulus with produced water and hold 500 psi on annulus while treating. Pressure test all lines to 5,000 psi before starting treatment. Keep treating pressure as low as possible, maximum treating pressure 5,000 psi. Treat at 4-5 BPM as follows:
 - a. Open circulating valve and displace tubing with 350 gallons of acid. Close circulating valve.
 - 350 gallons of acid. Close circulating valve. b. Pump 4,050 gallons of acid containing one (1) l.l s.g. ball sealer in each 50 gallons acid (81 balls total).
 - c. Flush with 24 bbls of 2% KCl water.

Note: 7-1/2% acid must contain clay stabilizer and fines suspension agent.

- 14. Flow and swab back acid and load water (total load volume 129 bbls).
- 15. Unseat packer, GIH and release RBP. COOH with tubing, packer, and bridge plug.
- Notify N.M.O.C.D. (Mike Williams, (505) 748-1283,
 Artesia, New Mexico) 24 hours prior to performing this
 step. GIH with 7" Baker Model AD-1 (or equivalent)
 plastic coated injection packer on plastic coated
 2-3/8", 4.7#/ft, J-55 8rd EUE tubing. Displace
 tubing-casing annulus with 2% KCl water containing 1% by
 volume of Techni-hib 370 (packer fluid). Set packer at
 +2,350' in 10,000 lbs tension. Pressure test casing to
 500 psi for 15 minutes; use two-pen recorder to record
 tubing and casing pressure during test.

Note: Packer should have shear ring installed to allow the packer to be released by shearing with $\pm 25,000$ lbs tension.

17. Remove BOP, install wellhead injection assembly, and place well on injection. Do not exceed 475 psi surface injection pressure.