

N	OF COPIES RECEIVED	
DISTRIBUTION		
SANITARY	FILE	
U.S.G.S.	LAND OFFICE	
OPERATOR		

NEW MEXICO OIL CONSERVATION COMMISSION

ADVANCE NOTICE - FEDERAL FORMS WILL FOLLOW.

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease
State <input type="checkbox"/> FED. <input type="checkbox"/> Fee <input type="checkbox"/>
5. Oil & Gas Lease No.
LC-028784- X C

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR OR USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

RECEIVED

1. OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- Injection Well	7. Unit Agreement Name
2. Name of Operator General American Oil Company of Texas	8. Farm or Lease Name Keely C
3. Address of Operator P. O. Box 128, Loco Hills, New Mexico 88255	9. Well No. 10
4. Location of Well UNIT LETTER E, 1980 FEET FROM THE North LINE AND 660 FEET FROM THE West LINE, SECTION 25 TOWNSHIP 17-S RANGE 29-E NMPM.	10. Field and Pool, or Wildcat Grayburg-Jackson
15. Elevation (Show whether DF, RT, GR, etc.) 3596' D F	12. County Eddy

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOB <input type="checkbox"/>	OTHER Set cast iron bridge plug. <input checked="" type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Ran 6 3/4" casing scraper on 2 7/8" tubing.
Rigged up Dresser Atlas and set 7" Charger bridge plug at 2951'.
Dumped four (4) sacks cement on top of bridge plug.
Work completed on June 8, 1982.

Pressured well to 500#. Pressure held.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Harold Hannah TITLE Chief Clerk DATE July 29, 1982

APPROVED BY _____ TITLE _____ DATE _____
CONDITIONS OF APPROVAL, IF ANY: