

Form 9-5515
(Rev. 1957)

APPROVED

JUL 1 1957

JOHN A. FROST
DISTRICT ENGINEER

(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Budget Bureau No. 42-1000
Approval expires 12-31-57

RECEIVED

Field Office **Las Cruces**

Lease No. **30000000**

Unit **Early C**

On Cons. Comm.
ARTESIA OFFICE

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL.....	SUBSEQUENT REPORT OF WATER SHUT-OFF.....	X
NOTICE OF INTENTION TO CHANGE PLANS.....	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING.....	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF.....	SUBSEQUENT REPORT OF ALTERING CASING.....	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL.....	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR.....	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE.....	SUBSEQUENT REPORT OF ABANDONMENT.....	
NOTICE OF INTENTION TO PULL OR ALTER CASING.....	SUPPLEMENTARY WELL HISTORY.....	
NOTICE OF INTENTION TO ABANDON WELL.....		

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

LOCO HILLS, NEW MEXICO June 27, 1957

Well No. **29** is located **1345** ft. from **[N]** line and **1345** ft. from **[W]** line of sec. **26**

6 34 24 (1/4 Sec. and Sec. No.) **17-5** (Twp.) **20-E** (Range) **N.M.P.M.** (Meridian)

Cuyahoga County (County) **NEW MEXICO** (State or Territory)

The elevation of the derrick floor above sea level is **3579** ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

On June 14, 1957 we ran **616'** (19 joints) of **5 1/8" OD** and the **12'** new **JS** casing as liner hung on Brown Type **40'** 4-slip liner hanger and Type **40'** packer (16"). Total length **634'** hung from **2649'** to **3283'**. Cemented with **35** sacks cement.

After standing cemented for 16 hours, we ran temperature survey which indicated top of cement at **2850'**.

After allowing to stand cemented for 72 hours we bailed hole down, drilled plug and re-ran bailer. As shut-off proved complete drilling was resumed.

Cementing was done by **Denton Oil Well Cementing Company.**

Temperature survey was run by **West Engineering Company.**

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company **GENERAL AMERICAN OIL COMPANY OF TEXAS**

Address **P. O. BOX 416**

LOCO HILLS, NEW MEXICO

By

R. J. Board

Title

Field Superintendent.