

OF COPIES RECEIVED		
DISTRIBUTION		
SANITARY		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

NEW MEXICO OIL CONSERVATION COMMISSION

ADVANCE NOTICE - FEDERAL FORMS WILL FOLLOW.

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

<p>SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)</p>		<p>5a. Indicate Type of Lease State <input type="checkbox"/> FED. Fee <input type="checkbox"/></p> <p>5. Oil & Gas Lease No. LC-028784-B</p>
<p>1. OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- Injection Well</p> <p>2. Name of Operator General American Oil Company of Texas</p> <p>3. Address of Operator P. O. Box 128, Loco Hills, New Mexico 88255</p> <p>4. Location of Well UNIT LETTER I, 1980 FEET FROM THE South LINE AND 660 FEET FROM THE East LINE, SECTION 26 TOWNSHIP 17-S RANGE 29-E NMPM.</p>		<p>7. Unit Agreement Name</p> <p>8. Farm or Lease Name Keely B</p> <p>9. Well No. 10</p> <p>10. Field and Pool, or Wildcat Grayburg-Jackson</p>
<p>15. Elevation (Show whether DF, RT, GR, etc.) 3578' D F</p>		<p>12. County Eddy</p>

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOB <input type="checkbox"/>	OTHER Set cast iron bridge plug. <input checked="" type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Ran 6 3/4" casing scraper on 2 7/8" tubing.

Rigged up Dresser Atlas and set 7" Charger bridge plug at 2930'.

Dumped four (4) sacks cement on top of bridge plug.

Work completed June 8, 1982.

Pressured well to 500#. Pressure held

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Harold Hannah TITLE CHIEF CLERK DATE JULY 29, 1982

APPROVED BY _____ TITLE _____ DATE _____
CONDITIONS OF APPROVAL, IF ANY: