

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYN. M. O. C. C. COPY
Form approved.
Budget Bureau No. 42-R1424.
SUBMIT IN TRIPLICATE
(Other Instructions on reverse side)Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

LC 028775(b)

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

Robinson Jackson

8. FARM OR LEASE NAME

Robinson Jackson Unit

9. WELL NO.

Tract 2A - No. 27

10. FIELD AND POOL, OR WILDCAT

Grayburg Jackson (S.A., Q, S.R

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

G.)

27 - 17S - 29E

12. COUNTY OR PARISH

Eddy

13. STATE

New Mexico

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT" for such proposals.)1. OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR

Shenandoah Oil Corporation

3. ADDRESS OF OPERATOR

1500 Commerce Building - Fort Worth, Texas - 76102

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.
See also space 17 below.)

At surface

Unit "C"

990' FNL and 2310' FWL Section 27 - 17S - 29E

O. C. C.
ARTESIA, OFFICE

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3,537 Gr

12. COUNTY OR PARISH

Eddy

13. STATE

New Mexico

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

☐

PULL OR ALTER CASING

☐

FRACTURE TREAT

☐

MULTIPLE COMPLETION

☐

SHOOT OR ACIDIZE

☐

ABANDON*

☐

REPAIR WELL

☒

CHANGE PLANS

☐

(Other)

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

☐

REPAIRING WELL

☐

FRACTURE TREATMENT

☐

ALTERING CASING

☐

SHOOTING OR ACIDIZING

☐

ABANDONMENT*

☐

(Other)

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

1. Intend to pull rods and tubing and put on new bradenhead
2. Run and set RTBP @ approximately 2300' in 7" producing casing and pressure to 500#
3. Pump 200 - 300 sx cement down annulus between 7" and 8-5/8" casing. Shut bradenhead
4. Pull RTBP
5. Put well back on production

RECEIVED

JUL 14 1977

U.S. GEOLOGICAL SURVEY
ARTESIA, NEW MEXICO

18. I hereby certify that the foregoing is true and correct

SIGNED

C. W. Downey, Jr.

TITLE

Operations Superintendent

DATE July 12, 1977

(This space for Federal or State office use)

APPROVED BY

Lee H. Lara

TITLE

ACTING DISTRICT ENGINEER

DATE

JUL 15 1977