

| | |
|------------------------|---|
| NO. OF COPIES RECEIVED | 6 |
| DISTRIBUTION | |
| SANTA FE | 1 |
| FILE | 1 |
| U.S.G.S. | |
| LAND OFFICE | |
| OPERATOR | 4 |

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

| |
|--|
| 5a. Indicate Type of Lease |
| State <input checked="" type="checkbox"/> Fee <input type="checkbox"/> |
| 5. State Oil & Gas Lease No. |
| B-1778-31 |

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

| | |
|--|---|
| 1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/> | 7. Unit Agreement Name |
| 2. Name of Operator FRANKLIN, ASTON & FAIR, INC. | 8. Farm or Lease Name State A |
| 3. Address of Operator P. O. Box 1090, Roswell, New Mexico 88201 | 9. Well No. 1 |
| 4. Location of Well UNIT LETTER 0 330 FEET FROM THE South LINE AND 1650 FEET FROM THE East LINE, SECTION 36 TOWNSHIP 17S RANGE 29E NMPM. | 10. Field and Pool, or Wildcat Loco Hills |
| 15. Elevation (Show whether DF, RT, GR, etc.) 3565' GR | 12. County Eddy |

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐
TEMPORARILY ABANDON ☐
PULL OR ALTER CASING ☐
OTHER ☐

PLUG AND ABANDON ☐
CHANGE PLANS ☐
OTHER ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐
COMMENCE DRILLING OPNS. ☐
CASING TEST AND CEMENT JOB ☐
OTHER **Temporarily Abandoned** ☒
ALTERING CASING ☐
PLUG AND ABANDONMENT ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

March 1 - Re-entered well using cable tools. Cleaned out to bottom 2760' and ran Gamma Ray Neutron Log. Drilled well with cable tools to 2780'.

March 4 - Set drillable packer at 2640' in base of 7" casing and squeezed with 600 sacks cement. Shut in pressure stabilized at 1500 psi.

March 6 - Drilled out packer and cement. Well flowed water indicating we did not have shut off.

March 14- Re-squeezed using 2000 gallons Cardinal Chemical Water Master 200 gel. Unseated packer and came out of hole. Well flowed water indicating we did not have water shut off.

Well temporarily abandoned with swage and valve at surface. Plan to carry well deeper at later date using rotary tools.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Grant M. Smith TITLE Geologist DATE March 20, 1968

APPROVED BY W. A. Gressett TITLE W. A. Gressett DATE March 21, 1968
CONDITIONS OF APPROVAL, IF ANY: