

NO. OF COPIES RECEIVED	5
DISTRIBUTION	
SANTA FE	1
FILE	1
U.S.G.S.	
LAND OFFICE	
OPERATOR	5

RECEIVED
NEW MEXICO OIL CONSERVATION COMMISSION

SEP 26 1968

O. C. C.
ARTESIA OFFICE

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease
State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>

5. State Oil & Gas Lease No.
B-1778-31

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator FRANKLIN, ASTON & FAIR, INC.	8. Farm or Lease Name State A
3. Address of Operator P. O. Box 1090, Roswell, New Mexico 88201	9. Well No. 1
4. Location of Well UNIT LETTER 0 , 330 FEET FROM THE South LINE AND 1650 FEET FROM THE East LINE, SECTION 36 TOWNSHIP 17S RANGE 29E NMPM.	10. Field and Pool, or Wildcat Loco Hills
15. Elevation (Show whether DF, RT, GR, etc.) 3,565' GR	12. County Eddy

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK ☐
TEMPORARILY ABANDON ☐
PULL OR ALTER CASING ☐
OTHER ☐

PLUG AND ABANDON ☐
CHANGE PLANS ☐
OTHER ☐

REMEDIAL WORK ☐
COMMENCE DRILLING OPNS. ☐
CASING TEST AND CEMENT JOBS ☒
OTHER ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Upon re-entering this well a 6 1/4' hole was drilled from 2780' to 3146'. Continuous shows of oil and gas, including free oil in the pits, were encountered throughout the Premier. We therefore decided to try for completion in the Premier rather than drilling to 3500' to test the San Andres as originally intended. 4 1/2' casing (9.5# J-55) was set at 3143' with 150 sacks cement. Plug down at 12:30 p.m. September 18. On September 21 pressured up on casing to 600 psi and held for 30 minutes, pressure held. Cementing work was done by Halliburton.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED *John F. Stephens*

TITLE Executive Vice-President

DATE 9-25-68

APPROVED BY *W. A. Gussert*

TITLE OIL AND GAS INSPECTOR

DATE SEP 27 1968

CONDITIONS OF APPROVAL, IF ANY: