

Submit 3 Copies To Appropriate District Office
District I
1625 N. French Dr., Hobbs, NM 88240
District II
811 South First, Artesia, NM 88210
District III
1000 Rio Brazos Rd., Aztec, NM 87410
District IV
1220 S. St. Francis Dr., Santa Fe, NM 87504

State of New Mexico
Energy, Minerals and Natural Resources

Form C-103
Revised March 25, 1999

OIL CONSERVATION DIVISION

220 South St. Francis Dr.
Santa Fe, NM 87504

WELL API NO.

30-015-04047

5. Indicate Type of Lease

STATE ☒ FEE ☐

6. State Oil & Gas Lease No.

B-3635-46

7. Lease Name or Unit Agreement Name:

BURNHAM GB SA UNIT

TR. 2

8. Well No.

3

9. Pool name or Wildcat

SQUARE LAKE GB SA

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well:

Oil Well ☒ Gas Well ☐ Other ☐

2. Name of Operator

CBS OPERATING CORP. ✓

3. Address of Operator

P O BOX 2236, MIDLAND TX 79702

4. Well Location

Unit Letter I : 1980 feet from the south line and 660 feet from the east line

Section 2

Township 17S

Range 30E

NMPM Eddy County NM

10. Elevation (Show whether DR, RKB, RT, GR, etc.)

3773' GL

11. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐

TEMPORARILY ABANDON ☐ CHANGE PLANS ☐

PULL OR ALTER CASING ☐ MULTIPLE COMPLETION ☐

OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐

COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDONMENT ☐

CASING TEST AND CEMENT JOB ☐ Idle Well

OTHER: Restore to Production ☒

12. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompilation.

12-26-02 - MI & RU Joe's Well Service. POH with rods and pump, dropped standing valve. Tried to pressure up on tubing, would not hold. Rigged up BOP and POH with tubing. Laid down 17 bad joints of tubing. Picked up 17 joints and test tubing back in hole to 900#, tested okay. SD.

12-27-02 - Took off BOP. RIH with rods and pump and turn well to production.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE

TITLE ENGINEER

DATE 1-21-2003

Type or print name

M. A. SIRGO, III

Telephone No. 15/685-0878

(This space for State use)

APPROVED BY

Accepted for record - NMOCD

TITLE

DATE

Conditions of approval, if any: