

ARTESIA OFFICE COPY

(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Land Office Las Cruces
Lease No. 029542-D
Unit W.D. McIntyre

APPROVED JUL 23 1946
J. H. G. Smith
DISTRICT ENGINEER

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL.....	SUBSEQUENT REPORT OF WATER SHUT-OFF.....	<input checked="" type="checkbox"/>
NOTICE OF INTENTION TO CHANGE PLANS.....	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING.....	<input type="checkbox"/>
NOTICE OF INTENTION TO TEST WATER SHUT-OFF.....	SUBSEQUENT REPORT OF ALTERING CASING.....	<input type="checkbox"/>
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL.....	SUBSEQUENT REPORT OF REDRILLING OR REPAIR.....	<input type="checkbox"/>
NOTICE OF INTENTION TO SHOOT OR ACIDIZE.....	SUBSEQUENT REPORT OF ABANDONMENT.....	<input type="checkbox"/>
NOTICE OF INTENTION TO PULL OR ALTER CASING.....	SUPPLEMENTARY WELL HISTORY.....	<input type="checkbox"/>
NOTICE OF INTENTION TO ABANDON WELL.....		<input type="checkbox"/>

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

Hobbs, New Mexico, July 12 1946, 19 46

Well No. 2-2 is located 660 ft. from N line and 1260 ft. from E line of sec. 9

2 (1/4 Sec. and Sec. No.) 17 (Twp.) 30 (Range) (Meridian)
Squemo (Field) 1946 (County or Subdivision) New Mexico (State or Territory)


The elevation of the derrick floor above sea level is ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Tested to 3/4" 40' casing set to 602 ft. with 100 sacks common cement at 7:30 PM 14th.

Drilled plug and bailed dry, set 1 hour Tested OK, 7:30 PM July 17th.



I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company Reynolds Oil Company

Address Hobbs, New Mexico.

By M. B. P. King

Title Dist. Subt.