

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

N.M. Oil Cons. DIV. 1301 W. 10th St. 80010-1301

FORM APPROVED
OMB No. 1004-0135
Expires November 30, 2000

C1917

SUNDRY NOTICES AND REPORTS ON WELLS

Do not use this form for proposals to drill or to re-enter an abandoned well. Use Form 3160-3 (APD) for such proposals.

SUBMIT IN TRIPLICATE - Other instructions on reverse side

1. Type of Well

☐ Oil Well ☐ Gas Well ☒ Other Plug & Abandon

2. Name of Operator

Premier Oil & Gas, Inc. /

3a. Address

P. O. Box 1246 - Artesia, NM 88210

3b. Phone No. (include area code)

505-748-2093

4. Location of Well (Footage, Sec., T., R., M., or Survey Description)

330' FSL & 1650' FEL of Section 15-T17S-R30E
Unit 0, SWSE

5. Lease Serial No.

NMO467930

6. If Indian, Allottee or Tribe Name

7. If Unit or CA/Agreement, Name and/or No.

8. Well Name and No.

Dale H. Parke A Tract 1 #7

9. API Well No.

30-015-04160

10. Field and Pool, or Exploratory Area

Grayburg Jackson-SR-Q-GB-SA

11. County or Parish, State

Eddy Co., NM

12. CHECK APPROPRIATE BOX(ES) TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

TYPE OF SUBMISSION	TYPE OF ACTION			
<input type="checkbox"/> Notice of Intent	<input type="checkbox"/> Acidize	<input type="checkbox"/> Deepen	<input type="checkbox"/> Production (Start/Resume)	<input type="checkbox"/> Water Shut-Off
<input checked="" type="checkbox"/> Subsequent Report	<input type="checkbox"/> Alter Casing	<input type="checkbox"/> Fracture Treat	<input type="checkbox"/> Reclamation	<input type="checkbox"/> Well Integrity
<input type="checkbox"/> Final Abandonment Notice	<input type="checkbox"/> Casing Repair	<input type="checkbox"/> New Construction	<input type="checkbox"/> Recomplete	<input type="checkbox"/> Other
	<input type="checkbox"/> Change Plans	<input checked="" type="checkbox"/> Plug and Abandon	<input type="checkbox"/> Temporarily Abandon	
	<input type="checkbox"/> Convert to Injection	<input type="checkbox"/> Plug Back	<input type="checkbox"/> Water Disposal	

13. Describe Proposed or Completed Operation (clearly state all pertinent details, including estimated starting date of any proposed work and approximate duration thereof. If the proposal is to deepen directionally or recompleate horizontally, give subsurface locations and measured and true vertical depths of all pertinent markers and zones. Attach the Bond under which the work will be performed or provide the Bond No. on file with BLM/BIA. Required subsequent reports shall be filed within 30 days following completion of the involved operations. If the operation results in a multiple completion or recompleation in a new interval, a Form 3160-4 shall be filed once testing has been completed. Final Abandonment Notices shall be filed only after all requirements, including reclamation, have been completed, and the operator has determined that the site is ready for final inspection.)

10-24-2002 - Moved in and rigged up pulling unit and plugging equipment. Nipped down wellhead and nipped up BOP. Rigged up wireline. RIH with CIBP and stacked out at 1143'. POOH and rigged down wireline. Started in hole with 2-3/8" workstring. Shut down for night.

10-25-2002 - Finished RIH with 2-3/8" workstring and tagged TD at 3056'. Circulated hole with plugging mud. Spotted 50 sacks Class C Neat cement from 3056-2756'. POOH. WOC. Shut well in for night.


10-26-28-2002 - RIH with tubing - did not tag plug. Spotted 50 sacks Class C Neat cement from 3056-2756'. POOH. WOC 4 hours. RIH with tubing - cement still soft. POOH. WOC. Shut well in for night.

10-29-2002 - RIH with tubing and tagged cement at 2670'. POOH with tubing. Rigged up wireline. RIH and perforated 7" casing at 1160'. POOH and rigged down wireline. RIH with packer and tubing and set packer at 885'. Squeezed with 50 sacks Class C Neat cement from 1160-1060'. WOC. Shut well in for night.

14. I hereby certify that the foregoing is true and correct
Name (Printed/Typed)

Rusty Klein

Signature



CONTINUED ON NEXT PAGE:

Title Agent for BCM & Associates

Date November 11, 2002

THIS SPACE FOR FEDERAL OR STATE OFFICE USE

Approved by

(ORIG. SGD.) ALEXIS C. SWOBODA

Title PETROLEUM ENGINEER

Date

NOV 18 2002

Conditions of approval, if any, are attached. Approval of this notice does not warrant or certify that the applicant holds legal or equitable title to those rights in the subject lease which would entitle the applicant to conduct operations thereon.

Office

Title 18 U.S.C. Section 1001 and Title 43 U.S.C. Section 1212, make it a crime for any person knowingly and willfully to make to any department or agency of the United States any false, fictitious or fraudulent statements or representations as to any matter within its jurisdiction.

Accepted for record - NMOCDD

PREMIER OIL & GAS, INC.
Dale H. Parke A Tract 1 #7
Section 15-T17S-R30E
Eddy County, New Mexico

SUNDRY NOTICE CONTINUED:

10-30-2002 - POOH with packer and tubing. Rigged up wireline. RIH and tagged cement at 970'. POOH and rigged down wireline. RIH open ended to 965'. Pumped 16 bbls mud laden fluid. POOH with tubing. Rigged up wireline. RIH and perforated 7" casing at 600'. POOH and rigged down wireline. RIH with packer and tubing and set packer at 306'. Squeezed with 60 sacks Class C Neat cement from 600-400'. WOC 4 hours. Rigged up wireline. RIH - cement still soft. POOH and rigged down wireline. WOC. Shut well in for night.

10-31-2002 - POOH with packer and tubing. Rigged up wireline. RIH and tagged cement at 335'. POOH and rigged down wireline. Rigged down tubing equipment. Rigged up wireline. RIH and perforated 7" casing at 60'. POOH and rigged down wireline. Nippled down BOP and nipped up wellhead. Installed 7" swedge. Squeezed with 30 sacks Class C Neat cement. WOC 4 hours. Rigged up wireline. RIH - did not tag. POOH and rigged down wireline. Squeezed with 45 sacks Class C Neat cement. WOC. Shut well in for night.

11-1-2002 - Rigged up wireline. RIH - did not tag. POOH and rigged down wireline. Pumped 30 sacks Class C Neat cement down 7" and up through 8-5/8" casing. WOC 4 hours. Topped off with 5 sacks Class C Neat cement. Rigged down pulling unit. Installed regulation abandonment marker. PLUGGED AND ABANDONED - FINAL REPORT. Plugging completed 10-31-2002.



Rusty Klein

Agent for BCM & Associates

November 11, 2002