

NEW MEXICO OIL CONSERVATION COMMISSION

NO. OF COPIES RECEIVED	3
DISTRIBUTION	
SANTA FE	/
FILE	/
U.S.G.S.	
LAND OFFICE	
OPERATOR	/

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. B-1565	
7. Unit Agreement Name	
8. Farm or Lease Name State BE	
9. Well No. 1	
10. Field and Pool, or Wildcat Grayburg-Jackson	
12. County Eddy	

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>
2. Name of Operator Gatty Oil Company
3. Address of Operator P. O. Box 249, Hobbs, New Mexico
4. Location of Well UNIT LETTER B 990 FEET FROM THE North LINE AND 2310 FEET FROM THE East LINE, SECTION 16 TOWNSHIP 17S RANGE 30E NMPM.
15. Elevation (Show whether DF, RT, GR, etc.)

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input checked="" type="checkbox"/> Put well in operation	CASING TEST AND CEMENT JOBS <input type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1703.

Well was shut in 2-27-59, with 175 BLO not recovered.

Recently a small amount of pressure was noted on tubing and casing. Set pumping unit and tank to test well. Pulled tubing and re-ran with seating nipple. Set 2-3/8" 4.7 J55 Tubing at 2100'. Started pumping 3-21-68. Pumped back 175 BLO 3-26-68. Started potential test 3-27-68.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

Original Signed By

SIGNED **C. L. WADE**

TITLE **Area Superintendent**

DATE **3-29-68**

APPROVED BY **W. A. Gussert** TITLE **OIL AND GAS INSPECTOR**

DATE **APR 1 1968**

CONDITIONS OF APPROVAL, IF ANY: