

MACK ENERGY CORPORATION

JENKINS B FED #3

SEC 20 T17S R30E 330FNL 2310FWL

RECOMPLETION REPORT

02/04/97 Ran in hole w/ 4 3/4" bit & 6 -3 1/8" DC.

02/05/97 RIH & drill out DV Tool @ 3951'. RIH & tag bottom @ 4726'. POH & laydown DC. RU Schlumberger & run bond & correlation log. Found Top of Cement @ 1960'

02/06/97 Perforate 4337-4600' 25 holes. Acidize w/2000 gals 15% NEFE & 75 balls. Breakdown 1620-1430. Avg. rate 3.5 Max 4 Avg. psi 2000# Max 2600# ISIP 1100# 5 min. 700 10 min. 600 15 min. 400#. Balled off 4500# w/60 balls.

02/07/97 Reacidized perfs 4337-4600 w/54,000 gals heated 40# ge. & 32,000 gals heated 20% HCL

02/08/97 RIH & wash block & balls. POH & laydown workstring. RIH w/147 jts new 2 7/8" tbg. & land SN @ 4615'. RIH w/new 2 1/2x2x20' HVR PAP pump. 126-7/8 & 57-1" WCN used 97 rods. Wait on pump jack.