

ZONE "A" - Jetted at 3221 and 3223 for 20 minutes. Reversed out sand. Tagged bottom at 3224'. Pressured to 1,000 psi. Bled off slowly. Acidized with 250 gallons. Final rate was 2 1/2 BPM at 800 psi. Reversed out all of sand to bottom. Tubing has been internally coated with coal tar epoxy.

Well is now ready for injection.

**R E C E I V E D**