

UNITED STATES DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Form approved.
Budget Bureau No. 42-R1444

5. LEASE DESIGNATION AND SERIAL NO.

LC 053260 060528

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/> WATER INJECTION WELL		7. UNIT AGREEMENT NAME Grayburg Jackson Unit
2. NAME OF OPERATOR General Operating Company		8. FARM OR LEASE NAME Tract 2
3. ADDRESS OF OPERATOR Suite 1007, Ridglea Bank Bldg., Fort Worth, Texas 76116		9. WELL NO. 8
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.) At surface 1980' FSL & 660' FWL Section 26, T17S-R30E		10. FIELD AND POOL, OR WILDCAT Grayburg Jackson Queen, S
14. PERMIT NO.		11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA 26-T17S-R30E
15. ELEVATIONS (Show whether DF, RT, GR, etc.) 3610' GR 3612' DF		12. COUNTY OR PARISH Eddy
		13. STATE New Mexico

RECEIVED BY
MAR 04 1986

O. C. D.

ARTESIA, OFFICE

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

X

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

1. Pull Tubing and Packer
2. Ran 7" casing scraper to 3076'
3. Ran Bond log. Dresser Atlas Inc. found free pipe at 1900'
4. From 1260 - 1362 7% unbonded pipe signal.
Les Clements of O.C.D. Artesia Office suggested not to attempt.

2/5 to 2/13/86 cement squeeze to bottom of salt.

5. Cement squeezed four times @ 104' with 125 sacks Class C with 1/4# flow seal and 10 lbs of salt, 20 lbs of Cal seal, 100 Gallons flow check followed by 25 sacks cement and 100 Gallons flow check then 50 sacks cement.

Test hole at 104' at 300#

Ran 3110' of 2 3/8 tubing with Larkin tension packer circulated 110 barrels packer fluid.

ACCEPTED FOR RECORD

MAR 3 1986

CARLSBAD, NEW MEXICO

18. I hereby certify that the foregoing is true and correct

SIGNED Robert A. P. Spence TITLE Partner

DATE 2-26-86

(This space for Federal or State office use)

APPROVED BY
CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE

Subject to
Like Approval
by State

*See Instructions on Reverse Side