CONFIDENTIAL REPORT

(SUBMIT IN TRIPLICATE)

Lease No. L.C. 029342 (a)

UNITED STATES DEPARTMENT OF THE INTERIOR GEOLOGICAL SURVEY

Unit U.S.A. Woeley No. 1

RECEIVED

	JUL 1 1 196 0
SUNDRY NOTICES A	AND REPORTS ON WELLS
NOTICE OF INTENTION TO DRILL	SUBSEQUENT REPORT OF WATER SHUT-OFF. ARTESIA CO- SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING. SUBSEQUENT REPORT OF ALTERING CASING. SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR. SUBSEQUENT REPORT OF ABANDONMENT.
(July 7, , 19.60
Wildcat (Field) The elevation of the derrick floor above sea DETA	y or Subdivision) level is3640 ft. AILS OF WORK
Ran Intermediate casing as follows: 10 Jts. 320°, 8-5/8°, 32#, J-55 Smls 38 Jts. 1206°, 8-5/8°, 32#, J-55 Smls 79 Jts. 2447°, 8-5/8°, 32#, J-55 Smls 1 Jts. 20°, 8-5/8°, 32#, J-55 Smls 1 Jts. 20°, 8-5/8°, 32#, J-55 Smls 20°, 8-5/8°, 32#, J-55 Smls Ran a total of 128 jts. (3993°) Set 10° below K.B. at 4003°. Comented 2289 sms. 50-50 Posmix S plus 2% gel and 100 sms. regular plus 4% gel. Pumped plug to 3971° at 9:30 P.M. 6/30/60. Circulated cement. Pressured up on 8-5/8 on 7/3/60 w/1000 p.s.i. for 30 minutes before and after drilling out cement. Test 0. K.	
I understand that this plan of work must receive approve	al in writing by the Geological Survey before operations may be commenced.
Company Pexas Pacific Coal and Oil Company	
Address P. O. Box 1688,	D. Malar
New Mexico	Title District Engineer