

M # 1 P + A

PV - 300
Anchors - 600
Tubo - 800

2/14/84

RUPV. Attempted to pull pker. Found tbg parted 105' from surface. (Bad corrosion). RDPV.

DC 1700

CC 1700

2

Wait on AFE

7/9/84

PBTD 1605'

RUPV. WITH with 5 3/4" shoe, key low socket and 10 jts 4 1/2" wash pipe on 2 3/8" tbg. Tag up @ 1630'. Pulled up and had drag. TOH. Recovered 1 small piece of tbg. WITH and tagged up at 1605'. TOH. Recovered 5' scale in wash pipe. SD.

DC 4700

CC 6400

7/10/84

PBTD 1852'

WITH with 5 3/4" mill shoe, 10 jts 4 1/2" wash pipe, jars and 2 4 3/4" DC. RUPV. Tagged up at 1580'. Washed out scale and over tbg to 1852'. shoe worn out. TOH. Recovered 2 10' 2 3/8" tbg. (on tbg side by side in casing).

DC 4800

CC 11200

7/11/84

PBTD 1886'

WITH with 5 3/4" mill shoe, 2 jts 5 3/4" wash pipe, 10 jts 4 1/2" wash pipe, jars and 2 4 3/4" DC. Milled over tbg from 1852' to 1886'. Pulled up hole 300'. SD for night.

DC 4800

CC 16000

PV-1200
Sol-200
tbg-800
Rust-200
Star-2000
Tubo-300

PV-1600
Sol-200
Water-800
Rust-200
Star-2000

PV-1600
Sol-200
Water-1000
Star-2000

PV-1600
Sol-200
Water-400
Star 5000

7/12/84

(14') PBTD 1900'

Milled over tbg From 1886' to 1895'. TOH For mill shoe #3. Recovered 70' tbg. WIH with mill shoe, wash pipe, jars & DCs. Milled over from 1895' to 1899'. Pulled up hole 300' and SD For night.

DC 7200

CC 23²⁰⁰

Star-2500
PV-1600
Sol-200
Water-400

7/13/84

(31) PBTD 1930'

Milled over tbg from 1899' to 1930'. TOH. Recovered 10' tbg. SD For night.

DC 4700

CC 27⁹⁰⁰

7/14/84

SD

7/15/84

SD

Star-1700
PV-1600
Sol-200
Water-600

7/16/84

(15') PBTD 1943'

WIH with 5 3/4" shoe, wash pipe, jars and DCs. Milled over tbg From 1930' to 1943'. TOH. Recovered 4' tbg. SD For night.

DC 4100

CC 32⁰⁰⁰

Star-2500
PV-1600
Sol-200
Water-300

7/17/84

(15) PBTD 1960'

WIH with 5 3/4" shoe, wash pipe, jars & DCs. Milled over tbg From 1943' to 1960'. TOH. Laying down. Recovered 8' tbg. SD For dark.

DC 4600

CC 36,600

1945

7/18/84

PBTD 1960'

Laigh. down 4½" wash pipe out of derrick. WIH with RBP and pher. Set RBP @ 1900' and tested casing to 700# while coming out of hole. Only hole in casing is between 8' and 14'. WIH and retrieved RBP. To H. WIH with pher and set @ 1900'. Attempted to pump into formation. Pressured up to 3000# and held. Bled off pressure and To H.

PJ-800
Watson-1500
I+W-200
Sal-200

DC 2800

CC 39 400

7/19/84

PBTD 1960'

WIH with tbg. To H laying tbg down. RDPV.

PJ-400
S-1-200
Rost-200

DC 800

CC 40 200

7/20/84

PBTD 1960'

Wait on Orders.