(SUBMIT IN TRIPLICATE)

## UNITED STATES DEPARTMENT OF THE INTERIOR GEOLOGICAL SURVEY

Approval expires 11-01-00.		
Land Office	Las	Cruces
Lease No.	L C	028936-D
	771	

RELETVO

Budget Bureau No. 42-R358.4.

ACTING HOLLINGS AND SUNDRY NOTICES AND	ND REPORTS ON WELLS		
SONDKI NOTICES AN	TO REPORTS ON WELLS		
NOTICE OF INTENTION TO DRILL.	SUBSEQUENT REPORT OF WATER SHUT-OFF.		
NOTICE OF INTENTION TO CHANGE PLANS	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING		
NOTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF ALTERING CASING.		
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR.		
NOTICE OF INTENTION TO SHOOT OR ACIDIZE	SUBSEQUENT REPORT OF ABANDONMENT		
NOTICE OF INTENTION TO PULL OR ALTER CASING.	Re-complete Loco Hills Zone X		
NOTICE OF INTENTION TO ABANDON WELL	Convert to Water Injection X		
(INDICATE ABOVE BY CHECK MARK N	ATURE OF REPORT, NOTICE, OR OTHER DATA)		
Vell No. 1 is located 2310 ft. from	April 2, 1962  [N] line and 2310 ft. from [W] line of sec. 31		
S E of N W Sec. 31 T-17-S F			
Loco Hills Eddy (Field) (County or S			
The elevation of the derrick floor above sea level is ft.			
DETAILS OF WORK			
(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, comenting points, and all other important proposed work)			
3-8-62 Squeezed w/80 sacks cement by Halliburton Co. through perforations in 5½" liner from 2792 to 2802'. Shut in at 1500 PSI for 1½ hours, opened well head and no bleed back noted.  3-27-62 Dowell sand drilled liner and cement opposite Loco Hills pay between 2784 and 2806'. Brown Oil Tool tension packer was run on 2" tubing and set at 2765'. Completed as injection well.			
I understand that this plan of work must receive approval in wr	iting by the Geological Survey before operations may be commenced.		
CompanyAmbassador Oil Corpor	ation		
Address P. O. Box 9338, Fort	Worth, Texas		
Field Office-P. O. Box 260	By Gu Weekey		
Artesia, New Mexico	Title Superintendent		