

YATES PETROLEUM CORPORATION
Scheurich A #5
Section 32-T17S-R30E
Eddy County, New Mexico

SUNDRY NOTICE CONTINUED:

POOH with wireline and rigged down wireline. Released packer. POOH with packer and tubing. Shut well in for night.
9-20-2002 - Rigged up wireline. RIH and perforated 7" casing at 541'. POOH with wireline. Rigged down wireline. RIH with packer and tubing to 257'. Squeezed with 60 sacks Class C Neat cement. Shut well in. WOC 4 hours. Rigged up wireline. RIH with bars and tagged up at 439'. POOH with wireline and rigged down wireline. Released packer. POOH with packer and tubing. Rigged up wireline. RIH and perforated 7" casing at 60'. POOH with wireline and rigged down wireline. Rigged down tubing equipment and floor. Nippled down BOP and 7" casinghead. Installed 7" X 2" swedge with valve. Attempting to break down perforations. Shut well in for night.
9-21-2002 - Circulated 100 sacks Class C Neat cement down 7" casing and up to surface of 8-5/8" casing and behind 8-5/8" casing. WOC 4 hours. Tagged cement at 20'. Circulated 40 sacks Class C Neat cement. WOC 4 hours. Cement stayed at top. Rigged down pulling unit and plugging equipment. Installed regulation abandonment marker. PLUGGED AND ABANDONED - FINAL REPORT. Plugging completed 9-20-2002.

Donna Clack

sig
10-11-2002