

Submit 3 Copies To Appropriate District
Office
District I
1625 N. French Dr., Hobbs, NM 88240
District II
811 South First, Artesia, NM 88210
District III
1000 Rio Brazos Rd., Aztec, NM 87410
District IV
1220 S. St. Francis Dr., Santa Fe, NM
87505

State of New Mexico
Energy, Minerals and Natural Resources

Form C-103
Revised March 25, 1999

OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

WELL API NO.
30-015-04434

5. Indicate Type of Lease
STATE ☒ FEE ☐

6. State Oil & Gas Lease No.
B-4108

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH
PROPOSALS.)

1. Type of Well:
Oil Well ☐ Gas Well ☐ Other Plug & Abandon ☐

2. Name of Operator
Yates Petroleum Corporation

3. Address of Operator
105 South Fourth Street - Artesia, NM 88210

4. Well Location

Unit Letter E : 2310 feet from the North line and 1260 feet from the West line

Section 32 Township 17S Range 30E NMPM Eddy County

10. Elevation (Show whether DR, RKB, RT, GR, etc.)
3587' GR

11. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐

TEMPORARILY ABANDON ☐ CHANGE PLANS ☐

PULL OR ALTER CASING ☐ MULTIPLE COMPLETION ☐

OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐

COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDONMENT ☒

CASING TEST AND CEMENT JOB ☐

OTHER: ☐

12. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

9-11-2002 - Moved in pulling unit and plugging equipment. Spotted rig. Dug out cellar. Shut down for night.

9-12-2002 - Installed anchors. Built pad for cement equipment. Rigged up pulling unit. Installed 7" casinghead. Nippled up BOP. Rigged up floor and 2-3/8" tubing equipment. Shut well in for night.

9-13-16-2002 - Shut down.

9-17-2002 - Rigged up wireline. RIH with CIBP and stopped at 415'. POOH with CIBP and rigged down wireline. RIH with 39 joints of 2-3/8" tubing and knocked thru bridge from 415-428'. Shut well in for night.

9-18-2002 - RIH to 2800'. Had to work thru 4 bridges. Spotted a 25 sack Class C Neat cement plug. POOH with tubing. Shut well in for night.

9-19-2002 - RIH with tubing and tagged plug at 2645'. Circulated hole with plugging mud. POOH with tubing. Rigged up wireline. Perforated 7" casing at 1210'. POOH with wireline

and rigged down wireline. RIH with packer and tubing to 925'. Squeezed with 45 sacks Class C Neat cement. Shut well in. WOC 4 hours. Rigged up wireline. RIH & tagged plug at 1102'.

I hereby certify that the information above is true and complete to the best of my knowledge and belief. CONTINUED ON NEXT PAGE:

SIGNATURE Donna Clack TITLE REGULATORY TECHNICIAN DATE 10-10-02

Type or print name DONNA CLACK Telephone No. 505-748-1471
(This space for State use)

APPROVED BY _____ TITLE _____
Conditions of approval, if any:

DEC 11 2002