- cont'g 4% gel, max & final pump press 1400#. Pld tbg up to 1684' & RO 6 sx cmt. Left 60' cmt on top of retr @ 1744'. TOC @ 1684'. POH w/tbg & stinger.
- 2. Perf'd 4 $\frac{1}{2}$ " holes in 7" csg @ 700'.
- 3. Ran 7" cmt retr on 2-7/8" tbg, set retr @ 557'.
- 4. Circ 8-5/8" X 7" annulus w/175 sx Cl C cmt w/18% salt & 2% CaCl. Circ 15 sx cmt out. Checked top of cmt @ 507' (50' above retr @ 557').
- 5. Spotted 10 sx inside 7" csg @ surface, installed regulation dry hole marker, cleaned & leveled location in accordance w/land management stipulations. P&A eff 6/7/76.

Your office to be notified when location is ready for final inspection.

18. I hereby certify that the foregoing is true and correct TITLE Dist. Drlg. Supv. 6/14/76 SIGNED -DATE (This space for Federal JUN 23 1978 TITLE ACTING DISTRICT ENGINEER SALA APPROVED BY CONDITIONS OF APPROVAL, IF ANY: DATE