

ARTESIA OFFICE COPY

029418-13  
Budget Bureau No. 42-B338.  
Approval expires 11-30-46.

APPROVED JUN 24 1947  
*John A. Hook*  
DIRECTOR

(SUBMIT IN TRIPLICATE)

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

Land Office Las Cruces

Lease No. 029418B

Unit Lea B

GEOLOGICAL SURVEY  
RECEIVED  
JUN 24 1947

SUNDRY NOTICES AND REPORTS ON WELLS

|   |   |                                     |
|---|---|-------------------------------------|
| NOTICE OF INTENTION TO DRILL.....                   | SUBSEQUENT REPORT OF WATER SHUT-OFF.....        | <input checked="" type="checkbox"/> |
| NOTICE OF INTENTION TO CHANGE PLANS.....            | SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING..... |                                     |
| NOTICE OF INTENTION TO TEST WATER SHUT-OFF.....     | SUBSEQUENT REPORT OF ALTERING CASING.....       |                                     |
| NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL..... | SUBSEQUENT REPORT OF REDRILLING OR REPAIR.....  |                                     |
| NOTICE OF INTENTION TO SHOOT OR ACIDIZE.....        | SUBSEQUENT REPORT OF ABANDONMENT.....           |                                     |
| NOTICE OF INTENTION TO PULL OR ALTER CASING.....    | SUPPLEMENTARY WELL HISTORY.....                 |                                     |
| NOTICE OF INTENTION TO ABANDON WELL.....            |   |                                     |

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

Hobbs, New Mexico June 21, 1947

Well No. 3 is located 1980 ft. from N line and 1980 ft. from E line of sec. 23

CNW/4 SE/4 Sec. 23 17S 31E New Mexico  
(1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)

Grayburg-Jackson Eddy New Mexico  
(Field) (County or Subdivision) (State or Territory)

The elevation of the derrick floor above sea level is ? ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Drilled to T.D. 751' and ran and cemented string of 8-5/8" OD casing at 751' with 95 sacks of cement. Let set 48 hours and on June 20, 1947 at approximately 6:00 PM drilled plug and tested water shut-off. Water shut-off O.K.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company Skelly Oil Company

Address Drawer D

Hobbs, New Mexico

By C. J. [Signature]

Title Dist. Supt.