Previous Workover Skelly Unit #71 Page 2

の意味が、「「「「」」」で

5. Rigged up and pulled tubing and packer and found hole in tubing 12 joints down. Ran tubing back in hole bull plugged on bottom. Pressured up to 2500# and let set for 30 minutes. Held OK. P.O.O.H. Ran in hole with Baker 2" x 4½" AD-1 reconditioned packer on 101 jts. (3106.43') of tubing. Circulated casing with 30 gals. of Exxon #7720 mixed in 60 bbls. of fresh water. Pulled 12,000# tension on packer. Started injecting @ 500 BPD. Rigged DA&S down.

RECEIVED

JUN 1 8 1981 O. C. D. ARTESIA, OFFICE